SEADRILL · WELL CONTROL EQUIPMENT · SACRED CLOSE-OUT PACK

Close-out pack: WVE-BOP1-20261005 TEST

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Scope version**	1
Plan status	proposed	**Closed out**	2026-10-14T21:25:40.000Z
Records in this pack	8	**Files in the project folder**	27
eDocs no.	—	**Printed**	2026-10-16

Contents of the project folder

Every file in the plan's project folder at the time of printing, by subfolder, with its SHA-256. The records marked "in this pack" follow, in this order.

#	Subfolder	File	Kind	Date	Bytes	SHA-256	In this pack
1	01 Plan and Scope	SAMPLE_20261011-1130_West-Vela_DL1_plan_BOP1_v1.json	plan	2026-10-11T16:30:47.595Z	195815	98e99913c3f849dff80912a673f5630f4da0e3c1b03cb1bcb14810a5b760804e	record 1
2	01 Plan and Scope	SAMPLE_20261011-1130_West-Vela_DL1_plan_BOP1_v1.pdf	pdf	2026-10-11T16:30:47.595Z	985479	41d0d40975e54372dd15d7b8524706342fa7c00fa7a9f00c1af09197bd2c07b0	
3	01 Plan and Scope	SAMPLE_20261011-1130_West-Vela_DL1_plan-progress_BOP1_v1.json	plan-progress	2026-10-11T16:30:47.595Z	29654	e9dcc946dc6cc71d345d6d82dd8ed9cc353a707df6c322e30d69accaec25aee2	record 2
4	01 Plan and Scope	SAMPLE_20261011-1130_West-Vela_DL1_plan-progress_BOP1_v1.pdf	pdf	2026-10-11T16:30:47.595Z	293547	329eafaec6cfe21c97b51199f7d4a37575fcf317335dc7c32ae96c0fd4f8b486	
5	01 Plan and Scope	SAMPLE_REV13_designation_WVE-BOP1-20261005.json	designation	2026-10-14T14:08:26.612Z	4026	abfeb17d4cf47fb4b151a67262398e65f0d335201e200e1fd8262845d09ba043	record 3
6	01 Plan and Scope	SAMPLE_REV13_designation_WVE-BOP1-20261005.pdf	pdf	2026-10-14T14:08:26.612Z	104094	52390458c901d3f38bfd29662f13e86180696cb5c1f36d49c87d0baefa93de49	
7	02 Maintenance Evidence	seadrill-help_SSCE-Equipment_2026-10-12_planid.json	post		839	14990507f3da41ddac07efcc4c43afe27363cf1629ae72bb90bcf4a24d4feb6e	record 7
8	02 Maintenance Evidence	seadrill-help_SSCE-Equipment_2026-10-12_planid.pdf	pdf		84085	ab8b0a7c7d014928118a7c49bfba4f46756f61c114708df9f3ab0eecad84ba5c	
9	02 Maintenance Evidence	seadrill-planlink_vela_WVE-BOP1-20261005_20261012-201000.json	plan-link	2026-10-12T20:10:00.000Z	551	9edeae7e31bd808ed23731f0939fec124c23faa596824be816fe655c4c79cc59	
10	03 Testing	seadrill-report_West-Vela_2026-10-12_surface-bop-testing_EHBS-Testing.json	post	2026-10-12			
11	04 CBM Inspections	seadrill-report_West-Vela_2026-10-12_cbm-photos.json	post	2026-10-12	3591	cbc702cbca1a4edbfb98bc2df2f87effc1c2e12f42ac959cddc144e0a0b0bfc1	record 5
12	04 CBM Inspections	seadrill-report_West-Vela_2026-10-12_cbm-photos.pdf	pdf	2026-10-12	88952	ac5741ff47d6ca851adb91f0f8e3edb4016e0eafd9b5282e950adfd7773e6f59	
13	04 CBM Inspections	seadrill-report_West-Vela_2026-10-14_cbm-usage-test.json	post	2026-10-12	3883	ead177f17aaa08ab0a8fcafaa8fb5856f382bfce5e4beb5e2aef5c427c206f58	record 6
14	04 CBM Inspections	seadrill-report_West-Vela_2026-10-14_cbm-usage-test.pdf	pdf	2026-10-12	96680	51d6c22ea63d579dfa9a574270fb25df236ab49a405ebf119814b91f36f1bda6	
15	05 Pre-deployment Checklist	SAMPLE_REV13_pre-deployment_WVE-BOP1-20261005_rev1.json	post		10492	d1b65bb3113ba52575a8f640c60da2d66a823d4ac6f1b88a1de5a70d7f8b54db	record 4
16	05 Pre-deployment Checklist	SAMPLE_REV13_pre-deployment_WVE-BOP1-20261005_rev1.pdf	pdf		148042	fc4f7bf705c2e5c73e1269cb942ccfb9e8e88c8b5ec2049cc0dffd5988d6ca9f	
17	07 Photos	seadrill-help_SSCE-Equipment_2026-10-12_planid_001_test-photo-png.png	photo		70	3348f3f4abebf27710b4a22464638dc489e86c8bc01cb930a0eef59040ed02b3	
18	07 Photos	seadrill-report_West-Vela_2026-10-12_cbm-photos_001_UBSR-packer-FWD.jpg	photo	2026-10-12	677	ea0c64165b1f5cd9d39da10fe254db3ba60a1031cea9ae9b6b14a8b1822c4263	
19	07 Photos	seadrill-report_West-Vela_2026-10-12_cbm-photos_002_UBSR-packer-FWD.jpg	photo	2026-10-12	677	f9af4c7d2bba9a8820a419fee9a11d26ce806b3ef365c16ddfe4200b02551624	
20	07 Photos	seadrill-report_West-Vela_2026-10-12_cbm-photos_003_UBSR-packer-AFT.jpg	photo	2026-10-12	677	a601ab159835c565900fd2ce495c096cecde701b728daf1ffdf4bd419decc9d7	
21	07 Photos	seadrill-report_West-Vela_2026-10-12_cbm-photos_004_Door-seal-face.png	photo	2026-10-12	98	ad696aeac0383de9a86a7813f76d111445d3d6b8947eb55eb8b041667520d072	

#	Subfolder	File	Kind	Date	Bytes	SHA-256	In this pack
22	07 Photos	seadrill-report_West-Vela_2026-10-14_cbm-usage-test_001_UBSR-packer-FWD.jpg	photo	2026-10-12	677	ea0c64165b1f5cd9d39da10fe254db3ba60a1031cea9ae9b6b14a8b1822c4263	
23	07 Photos	seadrill-report_West-Vela_2026-10-14_cbm-usage-test_002_UBSR-packer-FWD.jpg	photo	2026-10-12	677	f9af4c7d2bba9a8820a419fee9a11d26ce806b3ef365c16ddfe4200b02551624	
24	07 Photos	seadrill-report_West-Vela_2026-10-14_cbm-usage-test_003_UBSR-packer-AFT.jpg	photo	2026-10-12	677	a601ab159835c565900fd2ce495c096cecde701b728daf1ffdf4bd419decc9d7	
25	07 Photos	seadrill-report_West-Vela_2026-10-14_cbm-usage-test_004_Door-seal-face.png	photo	2026-10-12	98	ad696aeac0383de9a86a7813f76d111445d3d6b8947eb55eb8b041667520d072	
26	08 AAR and Close-out	SAMPLE_7_West-Vela_DL1_plan-closeout_BOP1_v1.json	plan-closeout	2026-10-14T21:25:40.000Z	19762	6f277e5c9f6a50640a752bd5e512f70e06ab66aaaecdf174e75828948b08823a	record 8
27	08 AAR and Close-out	SAMPLE_7_West-Vela_DL1_plan-closeout_BOP1_v1.pdf	pdf	2026-10-14T21:25:40.000Z	255480	60c8876e3d76d22dbf921e2bb5e329d62c43cccc298b026fe7433d662c095a13	

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Maintenance Plan (scope v1, proposed) TEST

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-05
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Schedule Builder REV 10 (DL-1 sample)	**Posted**	2026-10-11 16:30
Source file	SAMPLE_20261011-1130_West-Vela_DL1_plan_BOP1_v1.json	**SHA-256**	98e99913c3f849df
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Discipline	Planning
Planning Only	Yes
Schedule	20261005_WVE_BWM_BOP1_Schedule
Date	2026-10-05
Last Rig Update	2026-10-05
Sample	Yes

Plan

Plan Id	WVE-BOP1-20261005
Scope Version	1
Status	proposed
Bop No	BOP1
Hub Refs Note	hubRefs = counts of WCE Reference Hub records at the task's generic Maximo location (exact scope). The records themselves stay in the Hub; only counts travel.

Window

From	2026-10-05
To	2026-10-15

Totals

Tasks	147
Maintenance	143
Hours	917.5
Critical Tasks	31
Scope Coverage Pct	95
Deferred	0

Tasks

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
rackback	1	fixed	Front-End	Front-End					Rack Back to Well Center	2026-10-05 00:00
split	2	fixed	Front-End	Front-End					Split BOP and LMRP	2026-10-05 04:00
wo:R10152956	3	maintenance	Lower BOP	Middle Shear Ram	331	331.BOP1.320	0900-UB0202	R10152956	BWM CASING SHEAR RAM	2026-10-05 08:00
wo:R10152958	4	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.340	0900-UB0204	R10152958	BWM PIPE AND TEST RAMS	2026-10-05 08:00
wo:R10153094	5	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.500	0900-RG0201	R10153094	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-05 08:00
wo:R10152640	6	maintenance	LMRP	Annulars	331	331.LMRP1.700	0900-UA0201	R10152640	BWM ANNULAR BOP INSPECTION	2026-10-05 08:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10153318	7	maintenance	LMRP	LMRP General	332	332.BCS1.120	0900-UP0207	R10153318	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 08:00
wo:R10153211	8	maintenance	Controls	Control System	332	332.BCS1.120	0900-BT0205	R10153211	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 08:00
wo:R10153317	9	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0206	R10153317	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 08:00
wo:R10153319	10	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0105	R10153319	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 08:00
wo:C10249811	11	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0007	C10249811	BWM MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00
wo:R10152405	12	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0009	R10152405	12M MPD INTEGRATED RISER JOINT INSPECTION	2026-10-05 08:00
wo:R10152460	13	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-BZ0017	R10152460	BWM MPD ADAPTORS AND ACCESSORIES INSPECTION	2026-10-05 08:00
wo:R10152655	14	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR8001	R10152655	24M MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00
wo:R10152880	15	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0202	R10152880	BWM DIVERTER ASSEMBLY (21 1/4" Shaffer) INSPECTION	2026-10-05 08:00
wo:R10152940	16	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0206	R10152940	12M DIVERTER ASSEMBLY (21 1/4" Shaffer) SERVICE	2026-10-05 08:00
wo:R10153046	17	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1010	0900-BR0201	R10153046	BWM NOV TENSION RING ASSEMBLY INSPECTION	2026-10-05 08:00
wo:R10153732	18	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1	0900-BS0801	R10153732	21 DAY CHOKE AND KILL MANIFOLD SERVICE	2026-10-05 08:00
wo:C10249814	19	maintenance	Unassigned	Unassigned	339	339.MPD1.1230	0900-IA90061	C10249814	6M INSTRUMENT (PLC / PC) CABINET INSPECTION	2026-10-05 08:00
wo:C10249935	20	maintenance	Unassigned	Unassigned	339	339.MPD1.1210	0900-IF0003	C10249935	6M LOCAL CONTROL PANEL INSPECTION	2026-10-05 08:00
wo:C10249974	21	maintenance	Unassigned	Unassigned	339	339.MPD1.1220	0900-EB5002	C10249974	12M BATTERY CAPACITY/DRAW DOWN ELECTRICAL TEST	2026-10-05 08:00
wo:C10250131	22	maintenance	Unassigned	Unassigned	332	332.BCS1.900	0900-UP0133	C10250131	12M SHEAR RAMS ROV INTERVENTION FUNCTION TEST - SUBSEA	2026-10-05 08:00
wo:R10153321	23	maintenance	LMRP	LMRP General	332	332.BCS1.220	0900-UP0207	R10153321	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 10:00
wo:C10250157	24	maintenance	Unassigned	Unassigned	332	332.BCSS1.200	0900-BT0202	C10250157	6M EMERGENCY ACCUMULATOR DRAWDOWN TEST - SUBSEA	2026-10-05 11:00
wo:R10151838	25	maintenance	Unassigned	Unassigned	332	332.BCSS1.200	0900-BT0201	R10151838	BWM INITIAL SUBSEA EMERGENCY ACCUMULATOR DRAWDOWN TEST	2026-10-05 11:00
wo:R10152959	26	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.350	0900-UB0204	R10152959	BWM PIPE AND TEST RAMS	2026-10-05 12:00
wo:R10152105	27	maintenance	LMRP	LMRP General	332	332.BCS1.330	0900-UP0212	R10152105	BWM RIGID CONDUIT VALVE MANIFOLD (LMRP) INSPECTION	2026-10-05 12:00
wo:R10152186	28	maintenance	Unassigned	Unassigned	337	337.MWC3	0900-EF90051	R10152186	12M MOTOR AND STARTER ELECTRICAL INSPECTION	2026-10-05 12:00
wo:R10153212	29	maintenance	Controls	Control System	332	332.BCS1.220	0900-BT0205	R10153212	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 14:00
wo:R10153322	30	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0206	R10153322	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 14:00
wo:R10153323	31	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0105	R10153323	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 14:00
wo:R10153719	32	maintenance	Offline Ancillary	Riser System	314	314.WLT1	0900-BR0805	R10153719	3M DUAL WIRELINE RISER TENSIONER INSPECTION	2026-10-05 14:00
wo:R10152106	33	maintenance	LMRP	LMRP General	332	332.BCS1.350	0900-UP0213	R10152106	BWM HOTLINE VALVE MANIFOLD (LMRP)	2026-10-05 15:00
wo:R10152960	34	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.360	0900-UB0204	R10152960	BWM PIPE AND TEST RAMS	2026-10-05 16:00
wo:C10250179	35	maintenance	LMRP	LMRP General	335	335.RIS1.800	0900-US0205	C10250179	BWM GOOSENECK ASSEMBLIES INSPECTION	2026-10-05 16:00
wo:R10153409	36	maintenance	LMRP	Annulars	331	331.LMRP1.600	0900-UA0203	R10153409	12M ANNULAR BOP CHAMBER TEST	2026-10-05 17:00
wo:R10153676	37	maintenance	LMRP	Annulars	331	331.LMRP1.600	0900-UA0201	R10153676	BWM ANNULAR BOP INSPECTION	2026-10-05 17:00
wo:R10153882	38	maintenance	Offline Ancillary	Choke and Kill	336	336.CK3	0900-CV0801	R10153882	14D GLYCOL INJECTION UNIT INSPECTION	2026-10-05 17:00
wo:C10250386	39	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.310	0900-RG0804	C10250386	12M EXPRO HYDRAULIC AUTO CHOKE INSPECTION	2026-10-05 18:00
wo:R10153093	40	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.370	0900-UB0204	R10153093	BWM PIPE AND TEST RAMS	2026-10-05 20:00
wo:C10233256	41	maintenance	Controls	Control System	332	332.BCS1.724	0900-BT0226	C10233256	60M STACK MOUNTED ACCUMULATORS (28 Gallons DCB) OVERHAUL	2026-10-05 20:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10250387	42	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.320	0900-RG0804	C10250387	12M EXPRO HYDRAULIC AUTO CHOKE INSPECTION	2026-10-05 22:00
wo:R10153100	43	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.300	0900-RG0201	R10153100	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-06 00:00
wo:R10153389	44	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.363	0900-UB0216	R10153389	12M PIPE AND TEST RAM HYDRAULIC OPERATOR CHAMBER TEST	2026-10-06 00:00
wo:C10249915	45	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.340	0900-RG0805	C10249915	12M MANUAL CHOKE INSPECTION	2026-10-06 02:00
wo:C10249916	46	maintenance	Offline Ancillary	Riser System	314	314.WLT1.200	0900-BR0906	C10249916	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 02:00
wo:R10153006	47	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0203	R10153006	BWM DIVERTER HOUSING INSPECTION	2026-10-06 02:00
wo:R10153007	48	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0207	R10153007	12M DIVERTER HOUSING SERVICE	2026-10-06 02:00
wo:R10152040	49	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.330	0900-RG80021	R10152040	24M CORTEC INTELLICHOKE AUTO CHOKE VALVE INSPECTION	2026-10-06 04:00
wo:R10152881	50	maintenance	Offline Ancillary	Diverter	334	334.DIV1.500	0900-DP0201	R10152881	BWM DIVERTER HANDLING TOOL INSPECTION	2026-10-06 04:00
wo:C10249908	51	maintenance	Offline Ancillary	Diverter	334	334.DIV1.100	0900-RB80021	C10249908	BWM DIVERTER PIPER VALVES INSPECTION	2026-10-06 08:00
wo:C10250167	52	maintenance	Offline Ancillary	Diverter	334	334.DIV1.430	0900-VW0201	C10250167	6M DIVERTER ACCUMULATORS INSPECTION	2026-10-06 10:00
wo:C10249917	53	maintenance	Offline Ancillary	Riser System	314	314.WLT1.500	0900-BR0906	C10249917	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 12:00
wo:R10152051	54	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.500	0900-RH0202	R10152051	BWM BOP SUBSEA CHOKE AND KILL SPOOLS INSPECTION	2026-10-06 16:00
wo:R10152955	55	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.310	0900-UB0201	R10152955	BWM BLIND SHEAR RAM	2026-10-06 18:00
wo:C10249815	56	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-BZ0018	C10249815	BWM MPD ROTATING CONTROL DEVICE ASSEMBLY INSPECTION	2026-10-06 20:00
wo:R10152448	57	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0030	R10152448	BWM MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152449	58	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0031	R10152449	12M MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152957	59	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.330	0900-UB0201	R10152957	BWM BLIND SHEAR RAM	2026-10-06 21:00
wo:C10249918	60	maintenance	Offline Ancillary	Riser System	314	314.WLT1.300	0900-BR0906	C10249918	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 22:00
wo:R10153156	61	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.360	0900-UB0215	R10153156	12M PIPE RAM CAVITY INSPECTION AND MEASUREMENT	2026-10-07 00:00
wo:R10153412	62	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.400	0900-UC0114	R10153412	12M WELLHEAD VETCO SHD-H4 CONNECTOR OPERATING CHAMBER TEST	2026-10-07 04:00
wo:R10152034	63	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.110	0900-UE0201	R10152034	BWM BOP ADAPTER SPOOL / SUB INSPECTION	2026-10-07 07:00
wo:C10249919	64	maintenance	Offline Ancillary	Riser System	314	314.WLT1.700	0900-BR0906	C10249919	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 08:00
wo:R10152036	65	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1	0900-UH0101	R10152036	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 09:00
wo:R10152104	66	maintenance	Lower BOP	Lower BOP General	331	331.BOP1	0900-UH0101	R10152104	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 13:00
wo:C10249816	67	maintenance	Offline Ancillary	MPD	339	339.MPD1.410	0900-CV0032	C10249816	BWM MPD UMBILICAL REEL INSPECTION	2026-10-07 14:00
wo:C10249817	68	maintenance	Offline Ancillary	MPD	339	339.MPD1.410	0900-CV0036	C10249817	12M MPD IRJ UMBILICAL INSPECTION	2026-10-07 14:00
wo:C10249994	69	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0204	C10249994	12M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES CHAMBER TEST	2026-10-07 17:00
wo:C10249995	70	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0202	C10249995	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-07 17:00
wo:R10151984	71	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0206	R10151984	60M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES	2026-10-07 17:00
wo:C10249921	72	maintenance	Offline Ancillary	Riser System	314	314.WLT1.600	0900-BR0906	C10249921	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 18:00
wo:R10152447	73	maintenance	Offline Ancillary	MPD	339	339.MPD1.1100	0900-CV90072	R10152447	12M MPD HYDRAULIC POWER UNIT SERVICE	2026-10-08 02:00
wo:C10249922	74	maintenance	Offline Ancillary	Riser System	314	314.WLT1.100	0900-BR0906	C10249922	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 04:00
wo:R10152633	75	maintenance	Offline Ancillary	MPD	339	339.MPD1.200	0900-UA0023	R10152633	12M MPD DSIT SLIMLINE ANNULAR INSPECTION	2026-10-08 05:00
wo:C10249923	76	maintenance	Offline Ancillary	Riser System	314	314.WLT1.400	0900-BR0906	C10249923	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 14:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10152584	77	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.520	0900-RG0202	R10152584	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-08 17:00
wo:R10153173	78	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.520	0900-RG0204	R10153173	12M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES CHAMBER TEST	2026-10-08 17:00
wo:R10152450	79	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0015	R10152450	12M MPD RUNNING TOOLS INSPECTION	2026-10-08 17:00
wo:R10152635	80	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0014	R10152635	BWM MPD RUNNING TOOLS INSPECTION	2026-10-08 17:00
wo:R10153599	81	maintenance	Controls	Control System	336	336.CK1	0900-IF0801	R10153599	1M REMOTE CHOKE CONTROL PANEL	2026-10-08 20:00
wo:C10250164	82	maintenance	Controls	Control System	332	332.REG2.200	0900-QQ0202	C10250164	12M DIGITAL GAUGES AND PRESSURE TRANSMITTERS	2026-10-08 22:00
wo:C10249924	83	maintenance	Offline Ancillary	Riser System	314	314.WLT1.800	0900-BR0906	C10249924	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-09 00:00
wo:R10153125	84	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.560	0900-RG0203	R10153125	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 01:00
wo:R10152634	85	maintenance	Offline Ancillary	MPD	339	339.MPD1.321	0900-BZ0014	R10152634	BWM MPD RUNNING TOOLS INSPECTION	2026-10-09 05:00
wo:R10153393	86	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.510	0900-RG0203	R10153393	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 07:00
wo:C10249818	87	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	C10249818	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 10:00
wo:R10153532	88	maintenance	Offline Ancillary	MPD	339	339.MPD1.800	0900-QF85001	R10153532	3M MPD CORIOLIS FLOWMETER ELECTRICAL INSPECTION	2026-10-09 11:00
wo:C10250003	89	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0102	C10250003	12M FLEX JOINT (Oil States) SERVICE	2026-10-09 12:00
wo:R10152637	90	maintenance	Offline Ancillary	MPD	339	339.MPD1.1310	0900-WH8010	R10152637	12M MPD RISER X-OVER INSPECTION	2026-10-09 12:00
wo:R10152986	91	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	R10152986	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 12:00
wo:R10153399	92	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.540	0900-RG0203	R10153399	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 13:00
wo:C10250171	93	maintenance	Offline Ancillary	Riser System	335	335.RIS1.220	0900-UK0101	C10250171	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 16:00
wo:R10152590	94	maintenance	Offline Ancillary	Riser System	335	335.RIS1.230	0900-UK0101	R10152590	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 18:00
wo:R10153400	95	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.520	0900-RG0203	R10153400	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 19:00
wo:C10249965	96	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0209	C10249965	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	2026-10-09 20:00
wo:C10250032	97	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0113	C10250032	6M RISERS STORAGE AND PRESERVATION	2026-10-09 20:00
wo:C10250170	98	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0201	C10250170	BWM NOV SHAFFER FT-H RISER COMMON INSPECTION	2026-10-09 20:00
wo:R10152638	99	maintenance	Offline Ancillary	MPD	339	339.MPD1.1320	0900-WH8010	R10152638	12M MPD RISER X-OVER INSPECTION	2026-10-09 20:00
wo:R10153316	100	maintenance	Controls	Control System	332	332.BCS1.110	0900-QT0201	R10153316	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-09 22:00
wo:R10153401	101	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.550	0900-RG0203	R10153401	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 01:00
wo:R10153320	102	maintenance	Controls	Control System	332	332.BCS1.210	0900-QT0201	R10153320	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-10 04:00
wo:R10153402	103	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.530	0900-RG0203	R10153402	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 07:00
wo:R10153221	104	maintenance	Controls	Control System	332	332.BCS1.100	0900-UP0205	R10153221	BWM MUX CONTROL POD	2026-10-10 10:00
wo:R10153403	105	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.330	0900-RG0203	R10153403	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 13:00
wo:R10153404	106	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.310	0900-RG0203	R10153404	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 19:00
wo:C10250117	107	maintenance	Controls	Control System	332	332.BCS1.211	0900-UP0210	C10250117	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-10 22:00
wo:R10153410	108	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.320	0900-RG0203	R10153410	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-11 01:00
wo:R10153210	109	maintenance	Controls	Control System	332	332.BCS1.111	0900-UP0210	R10153210	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-11 01:00
wo:R10153213	110	maintenance	Controls	Control System	332	332.BCS1.500	0900-UP0211	R10153213	BWM EHBS CONTROL POD INSPECTION	2026-10-11 04:00
wo:R10152054	111	maintenance	Controls	Control System	332	332.BCSS1.510	0900-UP0214	R10152054	BWM CONDUIT MANIFOLD (SURFACE) INSPECTION	2026-10-11 08:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10249996	112	maintenance	Offline Ancillary	Riser System	335	335.RIS1.410	0900-UR0202	C10249996	BWM RISER ADAPTER	2026-10-11 08:00
wo:R10152055	113	maintenance	Controls	Control System	332	332.BCSS1.520	0900-UP0215	R10152055	BWM HOTLINE MANIFOLD (SURFACE) INSPECTION	2026-10-11 08:30
wo:R10152107	114	maintenance	Controls	Control System	332	332.BCS1.900	0900-UP0217	R10152107	BWM ROV PANELS - SURFACE	2026-10-11 09:00
wo:R10152939	115	maintenance	Controls	Control System	332	332.BCS1	0900-UP0260	R10152939	BWM CATHODIC PROTECTION ELECTRICAL INSPECTION	2026-10-11 10:00
wo:R10152549	116	maintenance	Offline Ancillary	Riser System	335	335.RIS1.420	0900-UR0202	R10152549	BWM RISER ADAPTER	2026-10-11 10:00
wo:R10153158	117	maintenance	Offline Ancillary	Riser System	335	335.RIS1.420	0900-UR0205	R10153158	12M RISER ADAPTER - NDE	2026-10-11 10:00
wo:R10152240	118	maintenance	Controls	Control System	332	332.BCSS1.811	0900-EB0101	R10152240	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-11 22:00
wo:C10250173	119	maintenance	Offline Ancillary	Riser System	335	335.RIS1.320	0900-US0201	C10250173	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	2026-10-11 22:00
wo:R10152243	120	maintenance	Controls	Control System	332	332.BCSS1.812	0900-EB0101	R10152243	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-12 00:30
wo:C10250162	121	maintenance	Controls	Control System	332	332.BCSS1.800	0900-IF0201	C10250162	BWM BOP CONTROL PANELS ELECTRICAL INSPECTION	2026-10-12 03:00
wo:R10152053	122	maintenance	Controls	Control System	332	332.BCSS1.200	0900-RH0205	R10152053	12M BOP HPU PIPEWORK AND VALVES OVERHAUL	2026-10-12 04:30
wo:R10153345	123	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1100	0900-US90121	R10153345	BWM TELESCOPIC JOINT AUTOMATIC SWITCH OVER SYSTEM INSPECTION	2026-10-12 06:00
wo:C10250153	124	maintenance	Controls	Control System	332	332.BCSS1.111	0900-UP0208	C10250153	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-12 06:30
wo:C10250004	125	maintenance	Offline Ancillary	Riser System	332	332.BCSS1.730	0900-US0107	C10250004	12M MOONPOOL SWIVELS INSPECTION	2026-10-12 08:00
wo:C10250005	126	maintenance	Offline Ancillary	Riser System	332	332.BCSS1.740	0900-US0107	C10250005	12M MOONPOOL SWIVELS INSPECTION	2026-10-12 12:00
wo:C10250156	127	maintenance	Controls	Control System	332	332.BCSS1.121	0900-UP0208	C10250156	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-12 18:30
wo:C10250114	128	maintenance	Controls	Control System	332	332.BCS1.115	0900-UP0209	C10250114	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-13 06:30
wo:C10250118	129	maintenance	Controls	Control System	332	332.BCS1.215	0900-UP0209	C10250118	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-13 10:30
wo:R10153005	130	maintenance	Controls	Control System	332	332.BCSS1.150	0900-UP0220	R10153005	BWM REMOTE CONTROL STAND FOR CABLE REELS SUBSEA INSPECTION	2026-10-13 14:30
wo:R10153017	131	maintenance	Controls	Control System	332	332.BCSS1.130	0900-UP0261	R10153017	BWM HOSE REEL AND SHEAVES INSPECTION	2026-10-13 16:30
stackup	132	fixed	Stack Up	Stack Up					Stack Up BOP and LMRP	2026-10-13 18:30
wo:C10249979	133	maintenance	Testing	MPD	339	339.MPD1.114	0900-RI8007	C10249979	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-13 22:30
wo:R10153018	134	maintenance	Testing	Diverter	334	334.DIV1.300	0900-BE0204	R10153018	BWM DIVERTER SYSTEM FUNCTION TEST-INSTALLATION	2026-10-13 22:30
wo:R10153096	135	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0108	R10153096	BWM BOP SURFACE PRESSURE TEST	2026-10-13 22:30
wo:R10153097	136	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0111	R10153097	BWM EDS SURFACE FUNCTION TEST	2026-10-13 22:30
wo:R10153098	137	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0110	R10153098	BWM BOP SURFACE FUNCTION TEST	2026-10-13 22:30
wo:R10153370	138	maintenance	Testing	Choke and Kill	331	331.LMRP1.230	0900-RI0202	R10153370	12M LMRP CHOKE AND KILL FLEX LOOP INSPECTION	2026-10-13 22:30
wo:C10249980	139	maintenance	Testing	MPD	339	339.MPD1.313	0900-RI8007	C10249980	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-14 00:30
wo:C10249981	140	maintenance	Testing	MPD	339	339.MPD1.124	0900-RI8007	C10249981	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-14 02:30
wo:R10153371	141	maintenance	Testing	Choke and Kill	331	331.LMRP1.240	0900-RI0202	R10153371	12M LMRP CHOKE AND KILL FLEX LOOP INSPECTION	2026-10-14 04:30
wo:R10153325	142	maintenance	Testing	Final Test Sequence	332	332.BCS1.500	0900-UB0222	R10153325	BWM EHBS FUNCTION TEST - SURFACE	2026-10-14 10:30
wo:R10153327	143	maintenance	Testing	Final Test Sequence	332	332.BCS1.900	0900-UB0113	R10153327	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	2026-10-14 13:30
wo:R10152581	144	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10152581	BWM BOP 2 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-14 16:30
wo:R10153328	145	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10153328	BWM BOP 1 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-14 16:30
wo:R10153315	146	maintenance	Testing	Final Test Sequence	332	332.BCS1	0900-UP0201	R10153315	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	2026-10-14 17:30

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
drift	147	fixed	Testing	Testing					Drift Test	2026-10-15 05:30

Milestones

Task Id	Name	Type	Baseline	Est	Actual
ms:bop-landed-on-beams	BOP Landed on Beams	milestone	2026-10-05	2026-10-05	2026-10-05
ms:rack-back-to-well-center-complete	Rack Back to Well Center Complete	milestone	2026-10-05	2026-10-05	
ms:split-bop-and-lmrp-complete	Split BOP and LMRP Complete	milestone	2026-10-05	2026-10-05	
ms:lower-stack-complete	Lower Stack Complete	milestone	2026-10-11	2026-10-11	
ms:lmrp-complete	LMRP Complete	milestone	2026-10-06	2026-10-06	
ms:bop-controls-complete	BOP Controls Complete	milestone	2026-10-13	2026-10-13	
ms:stack-up-complete	Stack Up Complete	milestone	2026-10-13	2026-10-13	
ms:offline-ancillary-complete	Offline Ancillary Complete	milestone	2026-10-12	2026-10-12	
ms:testing-complete	Testing Complete	milestone	2026-10-15	2026-10-15	
ms:offline-maintenance-pre-deployment-testing-complete	Offline Maintenance / Pre-Deployment Testing Complete	milestone	2026-10-15	2026-10-15	

Synergi

Ref	Source	Title	Kind	Linked Task Ids
1133970	Synergi	Hidden BOP NPT - USAN 434	lesson	wo:R10152104
1134246	Synergi	BOP test, Use of wrong DI and test chart	lesson	wo:R10152104
1134255	Synergi	Hidden NPT - Subsea Well Control Equipmentt	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1134336	Synergi	EHBS Pod Tubing Failure	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1135124	Synergi	WAQ-2015-Jan-23-Condition-001	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1135152	Synergi	Blue MUX cable slipped through clamps	lesson	wo:R10152939, wo:R10153315
1135168	Synergi	WMI-2015-Jan-24-Near Miss-Dropped object	lesson	wo:R10153599, wo:R10153732
1135519	Synergi	WEM-2015-Jan-31-Not Selected-Condition	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1135526	Synergi	ROV intervention function test.	lesson	wo:R10152104
1135960	Synergi	Observed leak on booster line on connection using ROV	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1136221	Synergi	Leak found between the Dual POCV and the Autoshear Valve Module	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1136285	Synergi	Unable to drift BOP due to problems with upper and lower annulars	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1136550	Synergi	SLO-2015-Feb-18-Condition-ure	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1136634	Synergi	SLO-2015-Feb-18-Not Selected-ure	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1136716	Synergi	AUR-2015-Feb-20-Not Selected	lesson	wo:R10152939, wo:R10153315
1137011	Synergi	1 " BOP hotline hose- Manufactured by Oceaneering.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1137033	Synergi	WLO BOP yellow POD control malfunction during Feb-15 BOP CoC.	lesson	wo:R10152939, wo:R10153315
1137178	Synergi	Leak observed from common vent port of CCSV plate#3	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1137675	Synergi	autoshear package	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1137680	Synergi	AUR-2015-Mar-13-Condition	lesson	wo:R10152939, wo:R10153315
1137701	Synergi	MUX Bracket Shim Separated from the Bracket	lesson	wo:R10152939, wo:R10153315
1138598	Synergi	WLO Continue Drilling Operations with Leak at Yellow BOP Control Pod	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1138698	Synergi	WES-2015-Apr-4-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1138891	Synergi	Unauthorized discharge of NAF through leaking kill line goose neck	lesson	wo:C10250179
1139160	Synergi	BOP fluid discharge to the environment due to auto shear pilot system leak	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1139483	Synergi	NM - Stabilizing eye bolts Failure on annular BOP	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1139984	Synergi	AO3-2015-Apr-26-Not Selected	lesson	wo:C10250162
1140376	Synergi	Failure 5ksi to 2ksi regulator	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1140660	Synergi	Hidden NPT - Subsea Well Control Equipment	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1140968	Synergi	Release of well head gasket while running riser.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1140990	Synergi	WOR-2015-May-16-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1141144	Synergi	BOP Control, Active fault on DCP, “Drillers\PLC_1\Bus_2\Slot_20\Chl_04\CF – Acoustic Stabs-EXT Cannel Fault”	lesson	wo:C10250162
1141719	Synergi	BOP Accumulator control unit JB contactors on the unit #1 and #2 , electric motor on the unit #1	lesson	wo:C10250162
1141759	Synergi	WOR-2015-May-31-Oil based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1142252	Synergi	AUR-2015-Jun-9-RWC-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1142497	Synergi	1.5in SPM valve for UBSR HP close circuit, failed to seal in vent position.	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1142594	Synergi	WEC-2015-Jun-17-Condition-001	lesson	wo:R10152939, wo:R10153315
1142746	Synergi	AUR-2015-Jun-20-Near Miss-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170

Ref	Source	Title	Kind	Linked Task Ids
1143442	Synergi	NOV Product Bulletin No.: D4511457330-PIB-001 Rev01 CCSV,DDV Solenoid	lesson	wo:R10152939, wo:R10153315
1143916	Synergi	Leak of BOP fluid to sea above the expected level	lesson	wo:R10152104
1143971	Synergi	HER-2015-Jul-13-Condition-001	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1144064	Synergi	Lack of lifting opportunities for changing Annular in BOP.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1144526	Synergi	WTU-2015-Jul-25-Oil based mud (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1147195	Synergi	WCL-2015-Sep-19-Condition	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1147437	Synergi	8 hrs Downtime due to leaking hose on Acoustic/Auto shear Regulator read back on Blue POD	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1147442	Synergi	2 hrs Downtime due fail BOP pressure test	lesson	wo:R10152104
1147731	Synergi	Suspected Technip Coflon hose to be replaced.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1147747	Synergi	Suspected Technip Coflon hose to be replaced.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1149957	Synergi	Near Miss - Riser bolt stuck in diverter housing.	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1150134	Synergi	WSE-2015-Nov-12-Condition-ity	lesson	wo:R10152104
1150246	Synergi	WTE - Toolpusher panel CPU fault	lesson	wo:C10250162
1151598	Synergi	WTU-2015-Jul-25-Near Miss-Condition	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1162824	Synergi	WEL-2015-Dec-8-Near Miss-Not Selected	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1163631	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163632	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163746	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163747	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163749	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163750	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163751	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163752	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163753	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163754	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163756	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163757	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163758	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163759	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1165157	Synergi	WLO-2016-Jan-18-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1165440	Synergi	WEL-2016-Jan-23-Lifting operations-001	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1168831	Synergi	WEC-2016-Mar-19-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1170013	Synergi	HER-2016-Apr-7-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1170696	Synergi	WEC-2016-Apr-16-FAC-Work related	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1170791	Synergi	CAR-2016-Apr-17-FAC-Work related	lesson	wo:R10152939, wo:R10153315
1173068	Synergi	NEP-2016-May-15-Near Miss-Act	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1174329	Synergi	WPH-2016-May-26-Potential Dropped Object-001	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1177848	Synergi	WEL-2016-Jun-28-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1178259	Synergi	WEC-2016-Jul-1-Condition	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1191365	Synergi	AUR-2016-Sep-21-Hydraulic oil (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1197960	Synergi	AUR-2016-Oct-30-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1211947	Synergi	NEP-2017-Jan-11-MTC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1212268	Synergi	VEL-2017-Jan-13-Glycol (litre)	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1217901	Synergi	WPH-2017-Feb-8-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1238984	Synergi	WAQ-2017-Jun-2-Glycol (litre)	lesson	wo:C10250179
1239915	Synergi	WPH-2017-Jun-10-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1265290	Synergi	WPH-2017-Oct-20-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1277762	Synergi	WCS-2018-Jan-10-Serious Near Miss-Potential Dropped Object	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1284116	Synergi	WTE-2018-Feb-18-Serious Near Miss-Lifting operations	lesson	wo:C10249922, wo:R10153719
1296818	Synergi	CAR-2018-May-11-Oil based mud (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1304253	Synergi	WAQ-2018-Jun-22-Oil based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1313518	Synergi	WPH-2018-Aug-3-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1326455	Synergi	AUR-2018-Sep-29-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170

Ref	Source	Title	Kind	Linked Task Ids
1339891	Synergi	WAQ-2018-Dec-8-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1349243	Synergi	HER-2019-Jan-16-Not Selected	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1351164	Synergi	WPH-2019-Feb-2-Chemicals, drilling (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1369836	Synergi	AUR-2019-Apr-30-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1383425	Synergi	WTE-2019-May-23-Glycol (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1384625	Synergi	CAR-2019-Jul-11-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1390399	Synergi	NEP-2019-Aug-7-RWC-Work related	lesson	wo:C10250179
1393295	Synergi	SLI-2019-Aug-20-FAC-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1399463	Synergi	WPO-2019-Sep-18-Not Selected	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1425356	Synergi	WTI-2020-Jan-13-RWC-Non-work related	lesson	wo:R10152104
1439629	Synergi	MIR-2020-Mar-14-Oil based mud (litre)	lesson	wo:R10152939, wo:R10153315
1451878	Synergi	HER-2020-May-14-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1452817	Synergi	WBO-2020-May-21-Near Miss-Shipyard	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1455851	Synergi	WTI-2020-Jun-3-FAC-Work related	lesson	wo:R10152104
1457696	Synergi	WTE-2020-Jun-15-Work Site	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1462013	Synergi	OBE-2020-Jul-15-Oil based mud (litre)	lesson	wo:R10153006, wo:R10153007
1463584	Synergi	WTE-2020-Jul-23-Work Site	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1464044	Synergi	WPO-2020-Jul-29-LTI-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1464142	Synergi	WPO-2020-Jul-29-Potable water	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1465391	Synergi	OBE-2020-Aug-7-RWC-Work related	lesson	wo:R10152104
1475645	Synergi	WTE-2020-Oct-14-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1476021	Synergi	WBO-2020-Oct-17-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1476294	Synergi	WPO-2020-Oct-19-FAC-Work related	lesson	wo:R10152881
1496472	Synergi	WSA-2021-Feb-19-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1498358	Synergi	WSA-2021-Mar-5-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1503822	Synergi	WBO-2021-Apr-8-Near Miss-Dropped object	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1511117	Synergi	WTE-2021-May-24-FAC-Work related	lesson	wo:R10152104
1511472	Synergi	WSA-2021-May-27-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1511907	Synergi	WSA-2021-May-29-Glycol (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152460, wo:R10152655
1519272	Synergi	WTE-2021-Jul-15-Oil based mud (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152460, wo:R10152655
1519508	Synergi	WSA-2021-Jul-16-Glycol (litre)	lesson	wo:R10153599, wo:R10153732
1525423	Synergi	WSA-2021-Aug-26-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1532924	Synergi	WPH-2021-Oct-6-FAC-Work related	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1544039	Synergi	WEL-2021-Dec-10-Glycol (litre)	lesson	wo:R10152104
1556115	Synergi	WSA-2022-Feb-17-Glycol (litre)	lesson	wo:C10250179
1557295	Synergi	WPH-2022-Feb-23-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1561233	Synergi	NEP-2022-Mar-19-Chemicals, production (litre)	lesson	wo:C10249908
1577612	Synergi	HER-2022-Jul-4-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1577749	Synergi	HER-2022-Jul-1-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1588239	Synergi	Change out of Coflex hoses	lesson	wo:R10152104, wo:R10153094
1588240	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1588246	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1588249	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1593488	Synergi	CAR-2022-Oct-23-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1600460	Synergi	CAR-2022-Dec-10-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1601749	Synergi	OBE-2022-Dec-21-FAC-Work related	lesson	wo:R10152104
1607036	Synergi	CAR-2023-Jan-28-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1610473	Synergi	WJU-2023-Feb-21-Glycol (litre)	lesson	wo:R10152104, wo:R10153319, wo:R10153323
1613697	Synergi	Blind Shear Ram 22 Inch ILF Training and Competency Record	lesson	wo:R10152104
1613755	Synergi	Blind Shear Ram 22 Inch ILF Training and Competency Record	lesson	wo:R10152104
1618536	Synergi	WTE-2023-Apr-22-Near Miss-Accidental damage during operations (not resulting in NPT)	lesson	wo:R10152104
1637495	Synergi	NEP-2023-Aug-25-Serious Near Miss-Dropped object-Mitigated	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1662621	Synergi	WTE-2024-Feb-22-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1664557	Synergi	CAR-2024-Mar-2-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1702141	Synergi	WJU-2024-Sep-25-Water based mud (litre)	lesson	wo:R10153345

Ref	Source	Title	Kind	Linked Task Ids
1704629	Synergi	WCA-2024-Oct-6-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249922, wo:R10153719
1705701	Synergi	WGE-2024-Oct-13-Downtime-0-335.RIS1.100 JOINTS, RISER, MARINE RISER SYSTEM	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1713848	Synergi	WGE-2024-Nov-13-Oil based mud (litre)	lesson	wo:R10153006, wo:R10153007
1742452	Synergi	SLO-2025-Apr-5-LTI-Work related	lesson	wo:R10152104
1747032	Synergi	WEL-2025-Apr-22-Water based mud (litre)	lesson	wo:C10249908
1767727	Synergi	CAR-2025-Jul-5-Serious Near Miss-Not Selected	lesson	wo:R10153046
1768427	Synergi	WEL-2025-Jul-10-Water based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1790387	Synergi	CAR-2025-Sep-17-Hydraulic oil (litre)	lesson	wo:C10249811, wo:C10249815, wo:R10152405, wo:R10152448, wo:R10152449, wo:R10152460, wo:R10152655
1791062	Synergi	WJU-2025-Sep-21-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1791131	Synergi	WJU-2025-Sep-22-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1797318	Synergi	WSA-2025-Oct-12-FAC-Work related	lesson	wo:R10153006, wo:R10153007
1806983	Synergi	NEP-2025-Nov-23-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1821062	Synergi	SQU-2026-Jan-29-RWC-Work related	lesson	wo:R10152939, wo:R10153315
1833235	Synergi	AUR-2026-Apr-1-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1838959	Synergi	WPO-2026-Apr-27-Oil based mud (litre)	lesson	wo:R10153345

Printed by SACRED from the posted record SAMPLE_20261011-1130_West-Vela_DL1_plan_BOP1_v1.json (SHA-256 98e99913c3f849dff80912a673f5630f4da0e3c1b03cb1bcb14810a5b760804e). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Maintenance Plan, Progress TEST

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-05
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Schedule Builder REV 10 (DL-1 sample)	**Posted**	2026-10-11 16:30
Source file	SAMPLE_20261011-1130_West-Vela_DL1_plan-progress_BOP1_v1.json	**SHA-256**	e9dcc946dc6cc71d
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Discipline	Planning
Planning Only	Yes
Schedule	20261005_WVE_BWM_BOP1_Schedule
Date	2026-10-05
Last Rig Update	2026-10-05
Sample	Yes

Progress

Plan Id	WVE-BOP1-20261005
Scope Version	1
As Of	2026-10-11 11:30
Shift	day
Snapshot	Yes

Tasks

Task Id	Pct	Status	Actual Hrs
rackback	0	not-started	0
split	0	not-started	0
wo:R10152956	0	not-started	0
wo:R10152958	0	not-started	0
wo:R10153094	0	not-started	0
wo:R10152640	0	not-started	0
wo:R10153318	0	not-started	0
wo:R10153211	0	not-started	0
wo:R10153317	0	not-started	0
wo:R10153319	0	not-started	0
wo:C10249811	0	not-started	0
wo:R10152405	0	not-started	0
wo:R10152460	0	not-started	0
wo:R10152655	0	not-started	0
wo:R10152880	0	not-started	0
wo:R10152940	0	not-started	0
wo:R10153046	0	not-started	0
wo:R10153732	0	not-started	0
wo:C10249814	0	not-started	0
wo:C10249935	0	not-started	0
wo:C10249974	0	not-started	0
wo:C10250131	0	not-started	0
wo:R10153321	0	not-started	0

Task Id	Pct	Status	Actual Hrs
wo:C10250157	0	not-started	0
wo:R10151838	0	not-started	0
wo:R10152959	0	not-started	0
wo:R10152105	0	not-started	0
wo:R10152186	0	not-started	0
wo:R10153212	0	not-started	0
wo:R10153322	0	not-started	0
wo:R10153323	0	not-started	0
wo:R10153719	0	not-started	0
wo:R10152106	0	not-started	0
wo:R10152960	0	not-started	0
wo:C10250179	0	not-started	0
wo:R10153409	0	not-started	0
wo:R10153676	0	not-started	0
wo:R10153882	0	not-started	0
wo:C10250386	0	not-started	0
wo:R10153093	0	not-started	0
wo:C10233256	0	not-started	0
wo:C10250387	0	not-started	0
wo:R10153100	0	not-started	0
wo:R10153389	0	not-started	0
wo:C10249915	0	not-started	0
wo:C10249916	0	not-started	0
wo:R10153006	0	not-started	0
wo:R10153007	0	not-started	0
wo:R10152040	0	not-started	0
wo:R10152881	0	not-started	0
wo:C10249908	0	not-started	0
wo:C10250167	0	not-started	0
wo:C10249917	0	not-started	0
wo:R10152051	0	not-started	0
wo:R10152955	0	not-started	0
wo:C10249815	0	not-started	0
wo:R10152448	0	not-started	0
wo:R10152449	0	not-started	0
wo:R10152957	0	not-started	0
wo:C10249918	0	not-started	0
wo:R10153156	0	not-started	0
wo:R10153412	0	not-started	0
wo:R10152034	0	not-started	0
wo:C10249919	0	not-started	0
wo:R10152036	0	not-started	0
wo:R10152104	0	not-started	0
wo:C10249816	0	not-started	0
wo:C10249817	0	not-started	0
wo:C10249994	0	not-started	0
wo:C10249995	0	not-started	0
wo:R10151984	0	not-started	0
wo:C10249921	0	not-started	0
wo:R10152447	0	not-started	0
wo:C10249922	0	not-started	0
wo:R10152633	0	not-started	0
wo:C10249923	0	not-started	0
wo:R10152584	0	not-started	0
wo:R10153173	0	not-started	0
wo:R10152450	0	not-started	0
wo:R10152635	0	not-started	0
wo:R10153599	0	not-started	0
wo:C10250164	0	not-started	0
wo:C10249924	0	not-started	0

Task Id	Pct	Status	Actual Hrs
wo:R10153125	0	not-started	0
wo:R10152634	0	not-started	0
wo:R10153393	0	not-started	0
wo:C10249818	0	not-started	0
wo:R10153532	0	not-started	0
wo:C10250003	0	not-started	0
wo:R10152637	0	not-started	0
wo:R10152986	0	not-started	0
wo:R10153399	0	not-started	0
wo:C10250171	0	not-started	0
wo:R10152590	0	not-started	0
wo:R10153400	0	not-started	0
wo:C10249965	0	not-started	0
wo:C10250032	0	not-started	0
wo:C10250170	0	not-started	0
wo:R10152638	0	not-started	0
wo:R10153316	0	not-started	0
wo:R10153401	0	not-started	0
wo:R10153320	0	not-started	0
wo:R10153402	0	not-started	0
wo:R10153221	0	not-started	0
wo:R10153403	0	not-started	0
wo:R10153404	0	not-started	0
wo:C10250117	0	not-started	0
wo:R10153410	0	not-started	0
wo:R10153210	0	not-started	0
wo:R10153213	0	not-started	0
wo:R10152054	0	not-started	0
wo:C10249996	0	not-started	0
wo:R10152055	0	not-started	0
wo:R10152107	0	not-started	0
wo:R10152939	0	not-started	0
wo:R10152549	0	not-started	0
wo:R10153158	0	not-started	0
wo:R10152240	0	not-started	0
wo:C10250173	0	not-started	0
wo:R10152243	0	not-started	0
wo:C10250162	0	not-started	0
wo:R10152053	0	not-started	0
wo:R10153345	0	not-started	0
wo:C10250153	0	not-started	0
wo:C10250004	0	not-started	0
wo:C10250005	0	not-started	0
wo:C10250156	0	not-started	0
wo:C10250114	0	not-started	0
wo:C10250118	0	not-started	0
wo:R10153005	0	not-started	0
wo:R10153017	0	not-started	0
stackup	0	not-started	0
wo:C10249979	0	not-started	0
wo:R10153018	0	not-started	0
wo:R10153096	0	not-started	0
wo:R10153097	0	not-started	0
wo:R10153098	0	not-started	0
wo:R10153370	0	not-started	0
wo:C10249980	0	not-started	0
wo:C10249981	0	not-started	0
wo:R10153371	0	not-started	0
wo:R10153325	0	not-started	0
wo:R10153327	0	not-started	0

Task Id	Pct	Status	Actual Hrs
wo:R10152581	0	not-started	0
wo:R10153328	0	not-started	0
wo:R10153315	0	not-started	0
drift	0	not-started	0

Printed by SACRED from the posted record SAMPLE_20261011-1130_West-Vela_DL1_plan-progress_BOP1_v1.json (SHA-256 e9dcc946dc6cc71d345d6d82dd8ed9cc353a707df6c322e30d69accaec25aee2). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Designation

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-14 14:08
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Argo Navis · REV 13	**Posted**	—
Source file	SAMPLE_REV13_designation_WVE-BOP1-20261005.json	**SHA-256**	abfeb17d4cf47fb4
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Summary

Cav	7

Stack designation

Pos
UA
RC
LA
UBSR
CSR
LBSR
UPR
MPR
LPR
TPR
WHC

Photograph slots

Section	Slot
ph_rams	UBSR — FWD
ph_rams	UBSR — AFT
ph_rams	CSR — FWD
ph_rams	CSR — AFT
ph_rams	LBSR — FWD
ph_rams	LBSR — AFT
ph_rams	UPR — FWD
ph_rams	UPR — AFT
ph_rams	MPR — FWD
ph_rams	MPR — AFT
ph_rams	LPR — FWD
ph_rams	LPR — AFT
ph_rams	TPR — FWD
ph_rams	TPR — AFT
ph_cavities	UBSR — FWD
ph_cavities	UBSR — AFT
ph_cavities	CSR — FWD
ph_cavities	CSR — AFT
ph_cavities	LBSR — FWD
ph_cavities	LBSR — AFT
ph_cavities	UPR — FWD

Section	Slot
ph_cavities	UPR — AFT
ph_cavities	MPR — FWD
ph_cavities	MPR — AFT
ph_cavities	LPR — FWD
ph_cavities	LPR — AFT
ph_cavities	TPR — FWD
ph_cavities	TPR — AFT
ph_doors	UBSR — FWD
ph_doors	UBSR — AFT
ph_doors	CSR — FWD
ph_doors	CSR — AFT
ph_doors	LBSR — FWD
ph_doors	LBSR — AFT
ph_doors	UPR — FWD
ph_doors	UPR — AFT
ph_doors	MPR — FWD
ph_doors	MPR — AFT
ph_doors	LPR — FWD
ph_doors	LPR — AFT
ph_doors	TPR — FWD
ph_doors	TPR — AFT

Printed by SACRED from the posted record SAMPLE_REV13_designation_WVE-BOP1-20261005.json (SHA-256 abfeb17d4cf47fb4b151a67262398e65f0d335201e200e1fd8262845d09ba043). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

Pre-Deployment Checklist

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-14 14:08
Job plan	—	**Work order**	—
Checklist / record ID	rev 1	**Form**	FRM-00-0168 Rev 8 + Rev 9 additions
Tool and revision	Argo Navis · REV 13	**Posted**	2026-10-14 14:08
Source file	SAMPLE_REV13_pre-deployment_WVE-BOP1-20261005_rev1.json	**SHA-256**	d1b65bb3113ba525
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Summary

Complete	No
Ready	No

Checklist entries

Rig	West Vela
Stack	BOP1
Date	2026-10-14
3 resp	No
3 rem	Work orders not completed: 140 (140 without an approved NC reference). C10233256 NC -; C10249811 NC -; C10249814 NC -; C10249815 NC -; C10249816 NC -; C10249817 NC -; C10249818 NC -; C10249908 NC -; C10249915 NC -; C10249916 NC -; C10249917 NC -; C10249918 NC -; C10249919 NC -; C10249921 NC -; C10249922 NC -; C10249923 NC -; C10249924 NC -; C10249935 NC -; C10249965 NC -; C10249974 NC -; C10249979 NC -; C10249980 NC -; C10249981 NC -; C10249994 NC -; C10249995 NC -; C10249996 NC -; C10250003 NC -; C10250004 NC -; C10250005 NC -; C10250032 NC -; C10250114 NC -; C10250117 NC -; C10250118 NC -; C10250153 NC -; C10250156 NC -; C10250162 NC -; C10250164 NC -; C10250167 NC -; C10250170 NC -; C10250171 NC -; C10250173 NC -; C10250179 NC -; C10250386 NC -; C10250387 NC -; R10151984 NC -; R10152034 NC -; R10152036 NC -; R10152040 NC -; R10152051 NC -; R10152053 NC -; R10152054 NC -; R10152055 NC -; R10152104 NC -; R10152105 NC -; R10152106 NC -; R10152107 NC -; R10152186 NC -; R10152240 NC -; R10152243 NC -; R10152405 NC -; ...
4 resp	No
4 rem	No MOC tasks in the plan.
13 rem	Directive no.:
14 rem	BOP controls training guide acknowledged? No; Toolbox talk confirmed? No
18 rem	Compliance reference: AAB C10247907
19 rem	SSS-007 / DIR-37-0165 task 0 %
Desig	Single
S1 cav	7
S1 r0 pos	UA
S1 r1 pos	RC
S1 r2 pos	LA
S1 r3 pos	UBSR
S1 r4 pos	CSR
S1 r5 pos	LBSR
S1 r6 pos	UPR
S1 r7 pos	MPR
S1 r8 pos	LPR
S1 r9 pos	TPR
S1 r10 pos	WHC

Argo Navis checklist states

Checklist Rev	1

States

A 01	in-progress
B 01	not-started
B 02	prefilled
B 03	in-progress
B 04	complete
B 05	not-started
B 06	not-started
B 07	not-started
B 08	not-started
B 09	not-started
B 10	not-started
B 11	not-started
B 12	not-started
B 13	not-started
B 14	not-started
B 15	not-started
B 16	not-started
B 17	not-started
B 18	not-started
B 19	not-started
B 20	not-started
B M1	not-started
C 01	in-progress
C 02	in-progress
C 03	in-progress
C 04	not-started
C 05	not-started
D 01	not-started
D 02	not-started
D 03	not-started
E 01	not-started
E 02	not-started
E 03	not-started
E 04	not-started
E 05	not-started
E 06	not-started
E 04b	not-started
F 01	not-started
F 02	not-started
F 03	not-started
F 04	prefilled
F 05	not-started
F 06	not-started
F 07	not-started
F 08	not-started
F 09	not-started
R 01	not-started
R 02	not-started
R 03	not-started
R 04	prefilled
G 01	not-started
G 02	complete
H 01	not-started

Tests

Id	Name	Test Type	State	Na Reason
test:function	FUNCTION TEST	BOP Function Test	not-started	
test:soak	SOAK	Soak Test	not-started	
test:drawdown	DRAWDOWN	Surface Drawdown Test	not-started	
test:acoustic	ACOUSTIC	Acoustic Function Testing	prefilled-na	No acoustic system on West Vela

Id	Name	Test Type	State	Na Reason
test:rov	ROV	ROV Function Testing	not-started	
test:eds	EDS	EDS Testing	not-started	
test:ehbs	EHBS	EHBS Testing	not-started	
test:pressure	PRESSURE TEST		not-started	
test:drift	DRIFT		not-started	

Printed by SACRED from the posted record SAMPLE_REV13_pre-deployment_WVE-BOP1-20261005_rev1.json (SHA-256 d1b65bb3113ba52575a8f640c60da2d66a823d4ac6f1b88a1de5a70d7f8b54db). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

CBM Inspection

Rig	West Vela	**BOP**	—
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-12
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	SSORT REV 165	**Posted**	2026-10-12 10:00
Source file	seadrill-report_West-Vela_2026-10-12_cbm-photos.json	**SHA-256**	cbc702cbca1a4edb
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Date	2026-10-12

CBM

Title	CBM
Tile Date	2026-10-12

Cbm Data

Equipment	Ram Block::Shear

Items

Item Key	Grade	Photos
UBSR packer FWD	2	Photograph 1 (UBSR packer FWD), Photograph 2 (UBSR packer FWD)
UBSR packer AFT	1	Photograph 3 (UBSR packer AFT)

Cbmatt

Name	Type	Data
Test cert.pdf	application/pdf	(attached file, kept in the JSON record)


Photo Dump

Src	Caption
Photograph 4 (Door seal face)	Door seal face

Photographs (4)



Photograph 1: UBSR packer FWD



Photograph 2: UBSR packer FWD



Photograph 3: UBSR packer AFT

Photograph 4: Door seal face

Printed by SACRED from the posted record seadrill-report_West-Vela_2026-10-12_cbm-photos.json (SHA-256 cbc702cbca1a4edbfb98bc2df2f87effc1c2e12f42ac959cddc144e0a0b0bfc1). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

CBM Inspection

Rig	West Vela	**BOP**	—
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-12
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	SSORT 169	**Posted**	2026-10-12 10:00
Source file	seadrill-report_West-Vela_2026-10-14_cbm-usage-test.json	**SHA-256**	ead177f17aaa08ab
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Date	2026-10-12

CBM

Title	CBM
Tile Date	2026-10-12

Cbm Data

Equipment	Ram Block::Shear
Equip	Gate Valves
Cbm Gate Valves usage pn	P-123
Cbm Gate Valves usage sn	SN-777
Cbm Gate Valves usage in	2025-04-01
Cbm Gate Valves usage out	2026-10-02
Cbm Gate Valves usage wet	412
Cbm Gate Valves usage press	96
Cbm Gate Valves md serial	SN-777

Items

Item Key	Grade	Photos
UBSR packer FWD	2	Photograph 1 (UBSR packer FWD), Photograph 2 (UBSR packer FWD)
UBSR packer AFT	1	Photograph 3 (UBSR packer AFT)

Cbmatt

Name	Type	Data
Test cert.pdf	application/pdf	(attached file, kept in the JSON record)


Photo Dump

Src	Caption
Photograph 4 (Door seal face)	Door seal face

Photographs (4)



Photograph 1: UBSR packer FWD



Photograph 2: UBSR packer FWD



Photograph 3: UBSR packer AFT

Photograph 4: Door seal face

Printed by SACRED from the posted record seadrill-report_West-Vela_2026-10-14_cbm-usage-test.json (SHA-256 ead177f17aaa08ab0a8fcafaa8fb5856f382bfce5e4beb5e2aef5c427c206f58). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

TSC Assistance Request TEST

Rig	SSCE Equipment	**BOP**	—
Plan ID	WVE-BOP1-20261005	**Report date**	—
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	flow test 10 Oct	**Posted**	2026-10-11 14:00
Source file	seadrill-help_SSCE-Equipment_2026-10-12_planid.json	**SHA-256**	14990507f3da41dd
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Sss	Dan Plant (flow test 2)
Saved	2026-10-11 14:00

Request Id

help-planid-test

Notify Kind

assistance

Rig Down

Yes

Hours Down

7

Occurred At

2026-10-11 07:00

Synergi Case

Subject

TEST: six-hour chat flow (Part E)

Description

Synthetic request for proving the TSC Help Six-hour Chat flow in test mode. Rig down since 07:00 UTC, more than six hours ago. Office only; ignore.

Photos

Name	Type	Data
test-photo.png	image/png	Photograph 1 (test-photo.png)

Photographs (1)



Photograph 1: test-photo.png

Printed by SACRED from the posted record seadrill-help_SSCE-Equipment_2026-10-12_planid.json (SHA-256 14990507f3da41ddac07efcc4c43afe27363cf1629ae72bb90bcf4a24d4feb6e). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Maintenance Plan, Close-out TEST

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-05
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Argo Navis REV 14	**Posted**	2026-10-14 16:25
Source file	SAMPLE_7_West-Vela_DL1_plan-closeout_BOP1_v1.json	**SHA-256**	6f277e5c9f6a5064
eDocs no.	—	**Printed**	2026-10-16

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Discipline	Planning
Planning Only	Yes
Schedule	20261005_WVE_BWM_BOP1_Schedule
Proj Type	BWM — Between Well Maintenance
Orig Finish	2026-10-14
Cur Finish	2026-10-14
Need Date	2026-10-17
Float	(+) 3 Days
Maint Start	2026-10-05
Maint Day	Day 10 of 30
Plan Var	(+) 0 Days
Orig Dur Hrs	715.5
Date	2026-10-05
Last Rig Update	2026-10-05

Close-out

Plan Id	WVE-BOP1-20261005
Scope Version	1
Closed At	2026-10-14 16:25
Closed By	Sample Planner
Edocs Ref	EDOCS-SAMPLE-0001
Final Pct	100
Final Variance	0
Bop Ready Date	2026-10-14 07:30
Need Date	2026-10-17

Deferred Carried Forward

Task Id	Sfi	Location	Job Plan	Wo Num	Due Date	Reason	Reason Text	Nc
wo:R10151838	332	332.BCSS1.200	0900-BT0201	R10151838	2026-09-30	Excluded on Branch Map	Flagged red - not done by subsea or electrical department	No

Report section 1

Planning Data

Report Date	2026-10-05
Data Date	2026-10-05
Pct Complete	100%
Critical Path	(all complete)
Last Rig Update	2026-10-05
Project Complete	Yes

Scope Coverage Pct	99
Scope Indicative	No
Critical Chain Length	0
Tasks Queued By Crew	0
Npt Hours	0 Hrs
Npt Total Hrs	0
Bop Ready Date	2026-10-14 07:30
Need Date	2026-10-17
Testing Pct	100

Milestones

Name	Baseline	Est	Actual
BOP Landed on Beams	2026-10-05	2026-10-05	2026-10-05
Rack Back to Well Center Complete	2026-10-05	2026-10-05	2026-10-05
Split BOP and LMRP Complete	2026-10-05	2026-10-05	2026-10-05
Lower Stack Complete	2026-10-07	2026-10-07	2026-10-07
LMRP Complete	2026-10-06	2026-10-06	2026-10-06
BOP Controls Complete	2026-10-12	2026-10-12	2026-10-12
Stack Up Complete	2026-10-12	2026-10-12	2026-10-12
Offline Ancillary Complete	2026-10-11	2026-10-11	2026-10-11
Testing Complete	2026-10-14	2026-10-14	2026-10-14
Offline Maintenance / Pre-Deployment Testing Complete	2026-10-14	2026-10-14	2026-10-14

Done

Id	Desc	Pct
0900-BZ0017	BWM MPD ADAPTORS AND ACCESSORIES INSPECTION	100%
0900-UR8001	24M MPD INTEGRATED RISER JOINT SERVICE	100%
0900-BE0202	BWM DIVERTER ASSEMBLY (21 1/4" Shaffer) INSPECTION	100%
0900-BE0206	12M DIVERTER ASSEMBLY (21 1/4" Shaffer) SERVICE	100%
0900-BR0201	BWM NOV TENSION RING ASSEMBLY INSPECTION	100%
0900-BS0801	21 DAY CHOKE AND KILL MANIFOLD SERVICE	100%
tpl:sss-007	SSS-007 BOP handling equipment function test (DIR-37-0165)	100%
0900-EF90051	12M MOTOR AND STARTER ELECTRICAL INSPECTION	100%
0900-UP0207	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	100%
0900-UB0204	BWM PIPE AND TEST RAMS	100%
0900-UP0212	BWM RIGID CONDUIT VALVE MANIFOLD (LMRP) INSPECTION	100%
0900-BT0205	BWM PRE-CHARGE POD PILOT ACCUMULATORS	100%
0900-UP0206	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	100%
0900-UP0105	BWM BOP CONTROL HOSES AND PIPING	100%
0900-BR0805	3M DUAL WIRELINE RISER TENSIONER INSPECTION	100%
0900-UP0213	BWM HOTLINE VALVE MANIFOLD (LMRP)	100%
0900-UB0204	BWM PIPE AND TEST RAMS	100%
0900-US0205	BWM GOOSENECK ASSEMBLIES INSPECTION	100%
0900-UA0201	BWM ANNULAR BOP INSPECTION	100%
0900-CV0801	14D GLYCOL INJECTION UNIT INSPECTION	100%
0900-RG80021	24M CORTEC INTELLICHOKE AUTO CHOKE VALVE INSPECTION	100%
0900-UB0204	BWM PIPE AND TEST RAMS	100%
0900-BT0226	60M STACK MOUNTED ACCUMULATORS (28 Gallons DCB) OVERHAUL	100%
0900-RG0201	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-BE0203	BWM DIVERTER HOUSING INSPECTION	100%
0900-BE0207	12M DIVERTER HOUSING SERVICE	100%
0900-DP0201	BWM DIVERTER HANDLING TOOL INSPECTION	100%
0900-RB80021	BWM DIVERTER PIPER VALVES INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-RH0202	BWM BOP SUBSEA CHOKE AND KILL SPOOLS INSPECTION	100%
0900-UB0201	BWM BLIND SHEAR RAM	100%
0900-BZ0018	BWM MPD ROTATING CONTROL DEVICE ASSEMBLY INSPECTION	100%
0900-CV0030	BWM MPD HYDRAULIC SYSTEMS INSPECTION	100%
0900-CV0031	12M MPD HYDRAULIC SYSTEMS INSPECTION	100%
0900-UB0201	BWM BLIND SHEAR RAM	100%

Id	Desc	Pct
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-UE0201	BWM BOP ADAPTER SPOOL / SUB INSPECTION	100%
0900-UH0101	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	100%
0900-UH0101	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-RG0202	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	100%
0900-RG0202	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	100%
0900-CV0032	BWM MPD UMBILICAL REEL INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-CV90072	12M MPD HYDRAULIC POWER UNIT SERVICE	100%
0900-UA0023	12M MPD DSIT SLIMLINE ANNULAR INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-BZ0015	12M MPD RUNNING TOOLS INSPECTION	100%
0900-BZ0014	BWM MPD RUNNING TOOLS INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-IF0801	1M REMOTE CHOKE CONTROL PANEL	100%
0900-QT0201	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	100%
0900-BZ0014	BWM MPD RUNNING TOOLS INSPECTION	100%
0900-BR0906	6M DUAL WIRELINE RISER TENSIONER SERVICE	100%
0900-QT0201	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	100%
0900-QF85001	3M MPD CORIOLIS FLOWMETER ELECTRICAL INSPECTION	100%
0900-WH8010	12M MPD RISER X-OVER INSPECTION	100%
0900-UP0205	BWM MUX CONTROL POD	100%
0900-UK0101	BWM FLEX JOINT (Oil States) INSPECTION	100%
0900-UK0101	BWM FLEX JOINT (Oil States) INSPECTION	100%
0900-UK0101	BWM FLEX JOINT (Oil States) INSPECTION	100%
0900-WH8010	12M MPD RISER X-OVER INSPECTION	100%
0900-UK0101	BWM FLEX JOINT (Oil States) INSPECTION	100%
0900-UR0209	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	100%
0900-UR0113	6M RISERS STORAGE AND PRESERVATION	100%
0900-UR0201	BWM NOV SHAFFER FT-H RISER COMMON INSPECTION	100%
0900-UP0210	BWM MUX POD S.E.A ELECTRICAL INSPECTION	100%
0900-UP0210	BWM MUX POD S.E.A ELECTRICAL INSPECTION	100%
0900-UP0211	BWM EHBS CONTROL POD INSPECTION	100%
0900-UP0214	BWM CONDUIT MANIFOLD (SURFACE) INSPECTION	100%
0900-UP0215	BWM HOTLINE MANIFOLD (SURFACE) INSPECTION	100%
0900-UP0217	BWM ROV PANELS - SURFACE	100%
0900-UP0260	BWM CATHODIC PROTECTION ELECTRICAL INSPECTION	100%
0900-EB0101	BWM BOP UPS ELECTRICAL INSPECTION	100%
0900-EB0101	BWM BOP UPS ELECTRICAL INSPECTION	100%
0900-IF0201	BWM BOP CONTROL PANELS ELECTRICAL INSPECTION	100%
0900-RH0205	12M BOP HPU PIPEWORK AND VALVES OVERHAUL	100%
0900-UR0202	BWM RISER ADAPTER	100%
0900-UP0208	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	100%
0900-UR0202	BWM RISER ADAPTER	100%
0900-US0201	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	100%
0900-US90121	BWM TELESCOPIC JOINT AUTOMATIC SWITCH OVER SYSTEM INSPECTION	100%
0900-UP0208	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	100%
0900-UP0209	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	100%
0900-UP0209	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	100%
0900-UP0220	BWM REMOTE CONTROL STAND FOR CABLE REELS SUBSEA INSPECTION	100%
0900-UP0261	BWM HOSE REEL AND SHEAVES INSPECTION	100%
stackup	Stack Up BOP and LMRP	100%
0900-BE0204	BWM DIVERTER SYSTEM FUNCTION TEST-INSTALLATION	100%
0900-UB0108	BWM BOP SURFACE PRESSURE TEST	100%
0900-UB0111	BWM EDS SURFACE FUNCTION TEST	100%
0900-UB0110	BWM BOP SURFACE FUNCTION TEST	100%
0900-UB0222	BWM EHBS FUNCTION TEST - SURFACE	100%
0900-UB0113	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	100%
0900-BT0102	BWM BOP 2 DRAWDOWN TEST - SURFACE AND SUBSEA	100%

Id	Desc	Pct
0900-BT0102	BWM BOP 1 DRAWDOWN TEST - SURFACE AND SUBSEA	100%
0900-UP0201	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	100%
drift	Drift Test	100%

Crews

Lower BOP	0
LMRP	0
Controls	0
Offline Ancillary	0
Testing	0

Third Party

Currency	USD
Personnel On Board	0
Personnel Cost	0
Other Cost	0
Cost Total	0

Printed by SACRED from the posted record SAMPLE_7_West-Vela_DL1_plan-closeout_BOP1_v1.json (SHA-256 6f277e5c9f6a50640a752bd5e512f70e06ab66aaaecdf174e75828948b08823a). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.

Close-out pack printed by SACRED from the records in the project folder of WVE-BOP1-20261005. Each record keeps its own title block and SHA-256; the JSON records remain the data of record.