Daily Summary Report

The intention of this report is to summarize the Project Schedule. Reference schedule for tasks completed, in progress, and approaching/not started, along with other schedule information.

RIG	West Polaris	**DATA DATE**	2026-Oct-15 0600 Hrs
PROJECT LOCATION	Brazil	**SYNERGY CASE NUM**	**#1870107**
RIG MANAGER	Pedro Souza	**3rd Party Verifier**	N/A
Asst. RIG MANAGER	Hugo Maniezzo	**PROJECT PLANNER**	Brent Sherman
OIM	William Joseph	**PROJECT LEAD**	N/A
TSL	Ademir Junior	**TECHNICAL SUPT.**	N/A
DSL	Luiz Gomes	**PROJECT TYPE**	TMP
SUBSEA SUPERVISOR	Nelio Medieros	**ORIGINAL EST. FINISH**	2026-Oct-12
MAINT. ACTUAL START	2026-Oct-02	**CURRENT EST. FINISH**	2026-Oct-15 @2148 Hrs
MAINTENANCE DAY 14 of 13	344 hrs | 14.3 days	**PLAN VARIANCE (Days) (+ =AHEAD, - = BEHIND)**	-81.8 Hrs
BOP NEED DATE	Oct 16 0100 Hrs	**TOTAL FLOAT, BOP Need**	+3 Hrs

CRITICAL PATH, SIMOPS, PROJECT PERCENTAGE	
Critical Path	Pre-Deployment Testing
SIMOPS	
Project Percentage	89.18% Complete / 96.6% BOP Complete

MILESTONES

BASELINE DATE	ESTIMATED DATE	ACTUAL DATE	MILESTONE (DESCRIPTION)
2026-Oct-02	2026-Oct-02	2026-Oct-02	Maintenance Start
2026-Oct-06	2026-Oct-13	2026-Oct-13	LMRP Scope Complete
2026-Oct-07	2026-Oct-15		BOP Lower Stack Scope Complete
2026-Oct-06	2026-Oct-15		BOP Controls Scope Complete
2026-Oct-10	2026-Oct-17		Surface Equipment / Offline Maintenance Complete
2026-Oct-12	2026-Oct-15		Pre-deployment Testing Complete

SCHEDULE CHANGES - BREAK-IN WORK OR DELAYS SINCE LAST REPORT

TASK ID	TASK DESCRIPTION / COMMENT
A2360	(Break in) Superbomb check valve replacement
NA	NA

QUALITY / RIG RELIABILITY - (MATERIALS, PEOPLE, PARTS, TOOLS, ETC.)

ACTION OWNER	ESTIMATED DATE	DESCRIPTION / COMMENT
NA	NA	NA
NA	NA	NA

LESSONS LEARNED SINCE LAST REPORT

TASK ID	TASK DESCRIPTION / COMMENT
NA	NA
NA	

SCOPE CHANGE REQUEST

REQUESTED BY	TASK DESCRIPTION	STATUS OF REQUEST
NA	NA	NA
NA	NA	NA

PREVIOUS REPORT CYCLE – TO PRESENT		
TASK ID	**TASK DESCRIPTION**	**COMMENTS**
A1390	12M ANNULAR BOP CHAMBER TEST	100%
A2700	12M WELLBORE PT WET MATE CONNECTOR HYD CHAMBER TEST	100%
A2710	12M DIGITAL GAUGES AND PRESSURE TRANSMITTERS	50%
A2780	BWM BOP SURFACE FUNCTION PRESSURE TEST	100%
A2800	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	30%
A2820	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	100%
A2830	BWM INITIAL SUBSEA EMERGENCY ACCUMULATOR DRAWDOWN TEST	100%
A2840	BWM DRAWDOWN TEST - SURFACE AND SUBSEA	100%
A2890	BWM BOP SURFACE FUNCTION TEST	100%
A3010	6M DIVERTER ACCUMULATORS INSPECTION	100%
A3100	Troubleshooting RARS valve signal	50%
A3110	Troubleshooting RARS valve signal	50%
A3120	Troubleshooting RARS valve signal	50%
A3450	BWM ROMAR TELESCOPIC JOINT PACKER MANAGEMENT SYSTEM INSPECTION	100%
A3470	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	100%
A3490	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	90%
A3500	12M NOV SHAFFER FT-H BASIC RISER CBM - NDE - INSPECTION	90%
A3510	12M NOV SHAFFER FT-H DETAILED/ENHANCED RISER CBM - NDE - INSPECTION	70%
A3600	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3620	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3650	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3660	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3730	3M MPD HPU ACCUMULATORS FLM	100%
A3740	3M HYDRAULIC POWER UNIT MPD INSPECTION	100%
A3770	6M MPD HPU ACCUMULATORS INSPECTION	100%
A2360	(Break in) Superbomb check valve replacement	100%
PROJECTED FOR NEXT REPORT CYCLE – TO PRESENT		
TASK ID	**TASK DESCRIPTION**	
A2130	BWM WELLHEAD CONNECTOR INSPECTION	70%
A2250	12M RISER ADAPTER - NDE	90%
A2710	12M DIGITAL GAUGES AND PRESSURE TRANSMITTERS	50%
A2790	BWM EDS SURFACE FUNCTION TEST	80%
A2800	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	30%
A2910	Olmsted valve Replacement (AUX CMC)	95%
A3920	WO R10509931 - MRTs - FLUID FILTRATION AND CALIBRATION	50%
A3100	Troubleshooting RARS valve signal	50%
A3110	Troubleshooting RARS valve signal	50%
A3120	Troubleshooting RARS valve signal	50%
A3460	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	100%
A3490	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	90%
A3500	12M NOV SHAFFER FT-H BASIC RISER CBM - NDE - INSPECTION	90%
A3510	12M NOV SHAFFER FT-H DETAILED/ENHANCED RISER CBM - NDE - INSPECTION	70%

A3600	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3620	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3650	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3660	BWM HIGH PRESSURE HOSE MPD FLM	25%
A3880	Investigate Intermitent failure communication with POD1	75%

GENERAL COMMENTS
2026-Sep-28: BOP1 unlatch @0400 local time
2026-Oct-02: BOP1 on beams @1800 local time – MAINTENANCE START
2026-Oct-07: MPD has zero progress and has taken over critical path.
2026-Oct-15: Surface maintenance has overcame critical path. Set finish time for BOP maintenance.