SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Maintenance Plan (scope v1, proposed) TEST

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-05
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Argo Navis REV 14	**Posted**	2026-10-14 16:25
Source file	SAMPLE_1_West-Vela_DL1_plan_BOP1_v1_proposed.json	**SHA-256**	3f4e22924ca79730
eDocs no.	—	**Printed**	2026-10-15 12:00

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Discipline	Planning
Planning Only	Yes
Schedule	20261005_WVE_BWM_BOP1_Schedule
Proj Type	BWM — Between Well Maintenance
Orig Finish	2026-10-14
Cur Finish	2026-10-14
Need Date	2026-10-17
Float	(+) 3 Days
Maint Start	2026-10-05
Maint Day	Day 10 of 30
Plan Var	(+) 0 Days
Orig Dur Hrs	715.5
Date	2026-10-05
Last Rig Update	2026-10-05

Plan

Plan Id	WVE-BOP1-20261005
Scope Version	1
Status	proposed
Bop No	BOP1
Bop Ready Date	2026-10-14 07:30
Need Date	2026-10-17
Source Date	2026-09-25 15:12

Window

From	2026-10-05
To	2026-11-07

Totals

Tasks	121

Maintenance	106
Hours	715.5
Critical Tasks	30
Scope Coverage Pct	99
Deferred	1

Sections

Id	Name	Tasks
predeployment	Pre-Deployment	1 item(s)
surface-testing	Surface Testing	9 item(s)
maintenance	Maintenance	107 item(s)
daily	Daily	

Tasks

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
rackback	1	fixed	Front-End	Front-End					Rack Back to Well Center	2026-10-05 00:00
split	2	fixed	Front-End	Front-End					Split BOP and LMRP	2026-10-05 04:00
wo:R10152956	3	maintenance	Lower BOP	Middle Shear Ram	331	331.BOP1.320	0900-UB0202	R10152956	BWM CASING SHEAR RAM	2026-10-05 08:00
wo:R10152958	4	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.340	0900-UB0204	R10152958	BWM PIPE AND TEST RAMS	2026-10-05 08:00
wo:R10153094	5	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.500	0900-RG0201	R10153094	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-05 08:00
wo:R10152640	6	maintenance	LMRP	Annulars	331	331.LMRP1.700	0900-UA0201	R10152640	BWM ANNULAR BOP INSPECTION	2026-10-05 08:00
wo:R10153318	7	maintenance	LMRP	LMRP General	332	332.BCS1.120	0900-UP0207	R10153318	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 08:00
wo:R10153211	8	maintenance	Controls	Control System	332	332.BCS1.120	0900-BT0205	R10153211	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 08:00
wo:R10153317	9	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0206	R10153317	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 08:00
wo:R10153319	10	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0105	R10153319	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 08:00
wo:C10249811	11	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0007	C10249811	BWM MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00
wo:R10152405	12	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0009	R10152405	12M MPD INTEGRATED RISER JOINT INSPECTION	2026-10-05 08:00
wo:R10152460	13	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-BZ0017	R10152460	BWM MPD ADAPTORS AND ACCESSORIES INSPECTION	2026-10-05 08:00
wo:R10152655	14	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR8001	R10152655	24M MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10152880	15	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0202	R10152880	BWM DIVERTER ASSEMBLY (21 1/4" Shaffer) INSPECTION	2026-10-05 08:00
wo:R10152940	16	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0206	R10152940	12M DIVERTER ASSEMBLY (21 1/4" Shaffer) SERVICE	2026-10-05 08:00
wo:R10153046	17	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1010	0900-BR0201	R10153046	BWM NOV TENSION RING ASSEMBLY INSPECTION	2026-10-05 08:00
wo:R10153732	18	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1	0900-BS0801	R10153732	21 DAY CHOKE AND KILL MANIFOLD SERVICE	2026-10-05 08:00
tpl:sss-007	19	template	Offline Ancillary	Offline Ancillary					SSS-007 BOP handling equipment function test (DIR-37-0165)	2026-10-05 08:00
wo:R10152186	20	maintenance	Unassigned	Unassigned	337	337.MWC3	0900-EF90051	R10152186	12M MOTOR AND STARTER ELECTRICAL INSPECTION	2026-10-05 08:00
wo:R10153321	21	maintenance	LMRP	LMRP General	332	332.BCS1.220	0900-UP0207	R10153321	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 10:00
wo:R10152959	22	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.350	0900-UB0204	R10152959	BWM PIPE AND TEST RAMS	2026-10-05 12:00
wo:R10152105	23	maintenance	LMRP	LMRP General	332	332.BCS1.330	0900-UP0212	R10152105	BWM RIGID CONDUIT VALVE MANIFOLD (LMRP) INSPECTION	2026-10-05 12:00
wo:R10153212	24	maintenance	Controls	Control System	332	332.BCS1.220	0900-BT0205	R10153212	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 14:00
wo:R10153322	25	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0206	R10153322	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 14:00
wo:R10153323	26	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0105	R10153323	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 14:00
wo:R10153719	27	maintenance	Offline Ancillary	Riser System	314	314.WLT1	0900-BR0805	R10153719	3M DUAL WIRELINE RISER TENSIONER INSPECTION	2026-10-05 14:00
wo:R10152106	28	maintenance	LMRP	LMRP General	332	332.BCS1.350	0900-UP0213	R10152106	BWM HOTLINE VALVE MANIFOLD (LMRP)	2026-10-05 15:00
wo:R10152960	29	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.360	0900-UB0204	R10152960	BWM PIPE AND TEST RAMS	2026-10-05 16:00
wo:C10250179	30	maintenance	LMRP	LMRP General	335	335.RIS1.800	0900-US0205	C10250179	BWM GOOSENECK ASSEMBLIES INSPECTION	2026-10-05 16:00
wo:R10153676	31	maintenance	LMRP	Annulars	331	331.LMRP1.600	0900-UA0201	R10153676	BWM ANNULAR BOP INSPECTION	2026-10-05 17:00
wo:R10153882	32	maintenance	Offline Ancillary	Choke and Kill	336	336.CK3	0900-CV0801	R10153882	14D GLYCOL INJECTION UNIT INSPECTION	2026-10-05 17:00
wo:R10152040	33	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.330	0900-RG80021	R10152040	24M CORTEC INTELLICHOKE AUTO CHOKE VALVE INSPECTION	2026-10-05 18:00
wo:R10153093	34	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.370	0900-UB0204	R10153093	BWM PIPE AND TEST RAMS	2026-10-05 20:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10233256	35	maintenance	Controls	Control System	332	332.BCS1.724	0900-BT0226	C10233256	60M STACK MOUNTED ACCUMULATORS (28 Gallons DCB) OVERHAUL	2026-10-05 20:00
wo:R10153100	36	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.300	0900-RG0201	R10153100	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-06 00:00
wo:C10249916	37	maintenance	Offline Ancillary	Riser System	314	314.WLT1.200	0900-BR0906	C10249916	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 02:00
wo:R10153006	38	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0203	R10153006	BWM DIVERTER HOUSING INSPECTION	2026-10-06 02:00
wo:R10153007	39	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0207	R10153007	12M DIVERTER HOUSING SERVICE	2026-10-06 02:00
wo:R10152881	40	maintenance	Offline Ancillary	Diverter	334	334.DIV1.500	0900-DP0201	R10152881	BWM DIVERTER HANDLING TOOL INSPECTION	2026-10-06 04:00
wo:C10249908	41	maintenance	Offline Ancillary	Diverter	334	334.DIV1.100	0900-RB80021	C10249908	BWM DIVERTER PIPER VALVES INSPECTION	2026-10-06 08:00
wo:C10249917	42	maintenance	Offline Ancillary	Riser System	314	314.WLT1.500	0900-BR0906	C10249917	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 12:00
wo:R10152051	43	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.500	0900-RH0202	R10152051	BWM BOP SUBSEA CHOKE AND KILL SPOOLS INSPECTION	2026-10-06 16:00
wo:R10152955	44	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.310	0900-UB0201	R10152955	BWM BLIND SHEAR RAM	2026-10-06 18:00
wo:C10249815	45	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-BZ0018	C10249815	BWM MPD ROTATING CONTROL DEVICE ASSEMBLY INSPECTION	2026-10-06 20:00
wo:R10152448	46	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0030	R10152448	BWM MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152449	47	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0031	R10152449	12M MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152957	48	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.330	0900-UB0201	R10152957	BWM BLIND SHEAR RAM	2026-10-06 21:00
wo:C10249918	49	maintenance	Offline Ancillary	Riser System	314	314.WLT1.300	0900-BR0906	C10249918	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 22:00
wo:R10152034	50	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.110	0900-UE0201	R10152034	BWM BOP ADAPTER SPOOL / SUB INSPECTION	2026-10-07 00:00
wo:R10152036	51	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1	0900-UH0101	R10152036	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 02:00
wo:R10152104	52	maintenance	Lower BOP	Lower BOP General	331	331.BOP1	0900-UH0101	R10152104	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 06:00
wo:C10249919	53	maintenance	Offline Ancillary	Riser System	314	314.WLT1.700	0900-BR0906	C10249919	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 08:00
wo:C10249995	54	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0202	C10249995	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-07 10:00
wo:R10152584	55	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.520	0900-RG0202	R10152584	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-07 12:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10249816	56	maintenance	Offline Ancillary	MPD	339	339.MPD1.410	0900-CV0032	C10249816	BWM MPD UMBILICAL REEL INSPECTION	2026-10-07 14:00
wo:C10249921	57	maintenance	Offline Ancillary	Riser System	314	314.WLT1.600	0900-BR0906	C10249921	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 18:00
wo:R10152447	58	maintenance	Offline Ancillary	MPD	339	339.MPD1.1100	0900-CV90072	R10152447	12M MPD HYDRAULIC POWER UNIT SERVICE	2026-10-07 20:00
wo:R10152633	59	maintenance	Offline Ancillary	MPD	339	339.MPD1.200	0900-UA0023	R10152633	12M MPD DSIT SLIMLINE ANNULAR INSPECTION	2026-10-07 23:00
wo:C10249922	60	maintenance	Offline Ancillary	Riser System	314	314.WLT1.100	0900-BR0906	C10249922	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 04:00
wo:R10152450	61	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0015	R10152450	12M MPD RUNNING TOOLS INSPECTION	2026-10-08 11:00
wo:R10152635	62	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0014	R10152635	BWM MPD RUNNING TOOLS INSPECTION	2026-10-08 11:00
wo:C10249923	63	maintenance	Offline Ancillary	Riser System	314	314.WLT1.400	0900-BR0906	C10249923	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 14:00
wo:R10153599	64	maintenance	Controls	Control System	336	336.CK1	0900-IF0801	R10153599	1M REMOTE CHOKE CONTROL PANEL	2026-10-08 20:00
wo:R10153316	65	maintenance	Controls	Control System	332	332.BCS1.110	0900-QT0201	R10153316	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-08 22:00
wo:R10152634	66	maintenance	Offline Ancillary	MPD	339	339.MPD1.321	0900-BZ0014	R10152634	BWM MPD RUNNING TOOLS INSPECTION	2026-10-08 23:00
wo:C10249924	67	maintenance	Offline Ancillary	Riser System	314	314.WLT1.800	0900-BR0906	C10249924	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-09 00:00
wo:R10153320	68	maintenance	Controls	Control System	332	332.BCS1.210	0900-QT0201	R10153320	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-09 04:00
wo:R10153532	69	maintenance	Offline Ancillary	MPD	339	339.MPD1.800	0900-QF85001	R10153532	3M MPD CORIOLIS FLOWMETER ELECTRICAL INSPECTION	2026-10-09 05:00
wo:R10152637	70	maintenance	Offline Ancillary	MPD	339	339.MPD1.1310	0900-WH8010	R10152637	12M MPD RISER X-OVER INSPECTION	2026-10-09 06:00
wo:R10153221	71	maintenance	Controls	Control System	332	332.BCS1.100	0900-UP0205	R10153221	BWM MUX CONTROL POD	2026-10-09 10:00
wo:C10249818	72	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	C10249818	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 10:00
wo:C10250171	73	maintenance	Offline Ancillary	Riser System	335	335.RIS1.220	0900-UK0101	C10250171	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 12:00
wo:R10152590	74	maintenance	Offline Ancillary	Riser System	335	335.RIS1.230	0900-UK0101	R10152590	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 14:00
wo:R10152638	75	maintenance	Offline Ancillary	MPD	339	339.MPD1.1320	0900-WH8010	R10152638	12M MPD RISER X-OVER INSPECTION	2026-10-09 14:00
wo:R10152986	76	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	R10152986	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 16:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10249965	77	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0209	C10249965	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	2026-10-09 18:00
wo:C10250032	78	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0113	C10250032	6M RISERS STORAGE AND PRESERVATION	2026-10-09 18:00
wo:C10250170	79	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0201	C10250170	BWM NOV SHAFFER FT-H RISER COMMON INSPECTION	2026-10-09 18:00
wo:C10250117	80	maintenance	Controls	Control System	332	332.BCS1.211	0900-UP0210	C10250117	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-09 22:00
wo:R10153210	81	maintenance	Controls	Control System	332	332.BCS1.111	0900-UP0210	R10153210	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-10 01:00
wo:R10153213	82	maintenance	Controls	Control System	332	332.BCS1.500	0900-UP0211	R10153213	BWM EHBS CONTROL POD INSPECTION	2026-10-10 04:00
wo:R10152054	83	maintenance	Controls	Control System	332	332.BCSS1.510	0900-UP0214	R10152054	BWM CONDUIT MANIFOLD (SURFACE) INSPECTION	2026-10-10 08:00
wo:R10152055	84	maintenance	Controls	Control System	332	332.BCSS1.520	0900-UP0215	R10152055	BWM HOTLINE MANIFOLD (SURFACE) INSPECTION	2026-10-10 08:30
wo:R10152107	85	maintenance	Controls	Control System	332	332.BCS1.900	0900-UP0217	R10152107	BWM ROV PANELS - SURFACE	2026-10-10 09:00
wo:R10152939	86	maintenance	Controls	Control System	332	332.BCS1	0900-UP0260	R10152939	BWM CATHODIC PROTECTION ELECTRICAL INSPECTION	2026-10-10 10:00
wo:R10152240	87	maintenance	Controls	Control System	332	332.BCSS1.811	0900-EB0101	R10152240	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-10 22:00
wo:R10152243	88	maintenance	Controls	Control System	332	332.BCSS1.812	0900-EB0101	R10152243	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-11 00:30
wo:C10250162	89	maintenance	Controls	Control System	332	332.BCSS1.800	0900-IF0201	C10250162	BWM BOP CONTROL PANELS ELECTRICAL INSPECTION	2026-10-11 03:00
wo:R10152053	90	maintenance	Controls	Control System	332	332.BCSS1.200	0900-RH0205	R10152053	12M BOP HPU PIPEWORK AND VALVES OVERHAUL	2026-10-11 04:30
wo:C10249996	91	maintenance	Offline Ancillary	Riser System	335	335.RIS1.410	0900-UR0202	C10249996	BWM RISER ADAPTER	2026-10-11 06:00
wo:C10250153	92	maintenance	Controls	Control System	332	332.BCSS1.111	0900-UP0208	C10250153	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-11 06:30
wo:R10152549	93	maintenance	Offline Ancillary	Riser System	335	335.RIS1.420	0900-UR0202	R10152549	BWM RISER ADAPTER	2026-10-11 08:00
wo:C10250173	94	maintenance	Offline Ancillary	Riser System	335	335.RIS1.320	0900-US0201	C10250173	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	2026-10-11 10:00
wo:R10153345	95	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1100	0900-US90121	R10153345	BWM TELESCOPIC JOINT AUTOMATIC SWITCH OVER SYSTEM INSPECTION	2026-10-11 18:00
wo:C10250156	96	maintenance	Controls	Control System	332	332.BCSS1.121	0900-UP0208	C10250156	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-11 18:30
wo:C10250114	97	maintenance	Controls	Control System	332	332.BCS1.115	0900-UP0209	C10250114	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-12 06:30

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10250118	98	maintenance	Controls	Control System	332	332.BCS1.215	0900-UP0209	C10250118	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-12 10:30
wo:R10153005	99	maintenance	Controls	Control System	332	332.BCSS1.150	0900-UP0220	R10153005	BWM REMOTE CONTROL STAND FOR CABLE REELS SUBSEA INSPECTION	2026-10-12 14:30
wo:R10153017	100	maintenance	Controls	Control System	332	332.BCSS1.130	0900-UP0261	R10153017	BWM HOSE REEL AND SHEAVES INSPECTION	2026-10-12 16:30
stackup	101	fixed	Stack Up	Stack Up					Stack Up BOP and LMRP	2026-10-12 18:30
wo:R10153018	102	maintenance	Testing	Diverter	334	334.DIV1.300	0900-BE0204	R10153018	BWM DIVERTER SYSTEM FUNCTION TEST-INSTALLATION	2026-10-12 22:30
wo:R10153096	103	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0108	R10153096	BWM BOP SURFACE PRESSURE TEST	2026-10-12 22:30
wo:R10153097	104	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0111	R10153097	BWM EDS SURFACE FUNCTION TEST	2026-10-12 22:30
wo:R10153098	105	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0110	R10153098	BWM BOP SURFACE FUNCTION TEST	2026-10-12 22:30
wo:R10153325	106	maintenance	Testing	Final Test Sequence	332	332.BCS1.500	0900-UB0222	R10153325	BWM EHBS FUNCTION TEST - SURFACE	2026-10-13 10:30
wo:R10153327	107	maintenance	Testing	Final Test Sequence	332	332.BCS1.900	0900-UB0113	R10153327	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	2026-10-13 13:30
wo:R10152581	108	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10152581	BWM BOP 2 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-13 16:30
wo:R10153328	109	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10153328	BWM BOP 1 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-13 16:30
wo:R10153315	110	maintenance	Testing	Final Test Sequence	332	332.BCS1	0900-UP0201	R10153315	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	2026-10-13 17:30
drift	111	fixed	Testing	Testing					Drift Test	2026-10-14 05:30
test:function	112	test	Testing	Surface tests					FUNCTION TEST	
test:soak	113	test	Testing	Surface tests					SOAK	
test:drawdown	114	test	Testing	Surface tests					DRAWDOWN	
test:acoustic	115	test	Testing	Surface tests					ACOUSTIC	
test:rov	116	test	Testing	Surface tests					ROV	
test:eds	117	test	Testing	Surface tests					EDS	
test:ehbs	118	test	Testing	Surface tests					EHBS	
test:pressure	119	test	Testing	Surface tests					PRESSURE TEST	
test:drift	120	test	Testing	Surface tests					DRIFT	

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
pdc	121	checklist	Pre-Deployment	Pre-Deployment					PRE-DEPLOYMENT CHECKLIST	

Milestones

Task Id	Name	Type	Baseline	Est	Actual
ms:bop-landed-on-beams	BOP Landed on Beams	milestone	2026-10-05	2026-10-05	2026-10-05
ms:rack-back-to-well-center-complete	Rack Back to Well Center Complete	milestone	2026-10-05	2026-10-05	
ms:split-bop-and-lmrp-complete	Split BOP and LMRP Complete	milestone	2026-10-05	2026-10-05	
ms:lower-stack-complete	Lower Stack Complete	milestone	2026-10-07	2026-10-07	
ms:lmrp-complete	LMRP Complete	milestone	2026-10-06	2026-10-06	
ms:bop-controls-complete	BOP Controls Complete	milestone	2026-10-12	2026-10-12	
ms:stack-up-complete	Stack Up Complete	milestone	2026-10-12	2026-10-12	
ms:offline-ancillary-complete	Offline Ancillary Complete	milestone	2026-10-11	2026-10-11	
ms:testing-complete	Testing Complete	milestone	2026-10-14	2026-10-14	
ms:offline-maintenance-pre-deployment-testing-complete	Offline Maintenance / Pre-Deployment Testing Complete	milestone	2026-10-14	2026-10-14	

Deferred

Task Id	Sfi	Location	Job Plan	Wo Num	Due Date	Reason	Reason Text	Nc
wo:R10151838	332	332.BCSS1.200	0900-BT0201	R10151838	2026-09-30	Excluded on Branch Map	Flagged red - not done by subsea or electrical department	No

Report section 1

Planning Data

Report Date	2026-10-05
Data Date	2026-10-05
Pct Complete	0%
Critical Path	Testing — BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST
Last Rig Update	2026-10-05
Project Complete	No
Scope Coverage Pct	99
Scope Indicative	No
Critical Chain Length	30
Tasks Queued By Crew	0
Npt Hours	0 Hrs
Npt Total Hrs	0
Bop Ready Date	2026-10-14 07:30
Need Date	2026-10-17
Testing Pct	0

Milestones

Name	Baseline	Est	Actual
BOP Landed on Beams	2026-10-05	2026-10-05	2026-10-05

Name	Baseline	Est	Actual
Rack Back to Well Center Complete	2026-10-05	2026-10-05	
Split BOP and LMRP Complete	2026-10-05	2026-10-05	
Lower Stack Complete	2026-10-07	2026-10-07	
LMRP Complete	2026-10-06	2026-10-06	
BOP Controls Complete	2026-10-12	2026-10-12	
Stack Up Complete	2026-10-12	2026-10-12	
Offline Ancillary Complete	2026-10-11	2026-10-11	
Testing Complete	2026-10-14	2026-10-14	
Offline Maintenance / Pre-Deployment Testing Complete	2026-10-14	2026-10-14	

Crews

Lower BOP	0
LMRP	0
Controls	0
Offline Ancillary	0
Testing	0

Third Party

Currency	USD
Personnel On Board	0
Personnel Cost	0
Other Cost	0
Cost Total	0

Printed by SACRED from the posted record SAMPLE_1_West-Vela_DL1_plan_BOP1_v1_proposed.json (SHA-256 3f4e22924ca79730ad8926582346f91ea2ab61bc50d7c3463d6cf0d5ec3afc1e). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.