Seadrill

TECHNICAL SERVICES — PLANNING

Daily Summary Report

2026-Oct-15 @1800 Hrs

The intention of this report is to summarise the project schedule — tasks completed, in progress and approaching — together with milestone, variance and float information.

PROJECT INFORMATION

RIG	SSCE Equipment	**DATA DATE**	2026-Oct-15 @1800 Hrs
PROJECT LOCATION	Brazil	**SYNERGI CASE #**	#1870107
RIG MANAGER	Pedro Souza	**3RD-PARTY VERIFIER**	N/A
ASST. RIG MANAGER	Hugo Maniezzo	**PROJECT PLANNER**	Brent Sherman
OIM	William Joseph	**PROJECT LEAD**	N/A
TSL	Ademir Junior	**TECHNICAL SUPT.**	N/A
DSL	Luiz Gomes	**PROJECT TYPE**	Turnaround Maintenance Plan (TMP) · BOP1
SUBSEA SUPERVISOR	Nelio Medieros	**LAST RIG UPDATE**	2026-Oct-15
ORIGINAL EST. FINISH	2026-Oct-12	**MAINT. ACTUAL START**	2026-Oct-02
CURRENT EST. FINISH	2026-Oct-15 @2148 Hrs	**MAINTENANCE DAY**	**Day 14 of 13 · 336 hrs elapsed / 312.0 hrs total (13.0 days)**
PLAN VARIANCE (HRS) + ahead / − behind	**-81.8 Hrs**	**BOP NEED DATE**	**2026-Oct-16 @0100 Hrs**
TOTAL FLOAT, BOP NEED	**+3 Hrs**	**REPORT**	20261015_SSCE_TMP_BOP1_Report_1800

CRITICAL PATH · SIMOPS · PROJECT %

CRITICAL PATH	Pre-Deployment Testing		
SIMOPS	None	**PROJECT PERCENTAGE**	**89.18% Complete / 96.6% BOP Complete**

MILESTONES

🟢 Complete 🟡 Outstanding 🔴 Overdue (past estimate)

Status	Milestone	Baseline	Estimated	Actual
🟢	Maintenance Start	2026-Oct-02	2026-Oct-02	2026-Oct-02
🟢	LMRP Scope Complete	2026-Oct-06	2026-Oct-13	2026-Oct-13
🟡	BOP Lower Stack Scope Complete	2026-Oct-07	2026-Oct-15	
🟡	BOP Controls Scope Complete	2026-Oct-06	2026-Oct-15	
🟡	Surface Equipment / Offline Maintenance Complete	2026-Oct-10	2026-Oct-17	
🟡	Pre-deployment Testing Complete	2026-Oct-12	2026-Oct-15	

SCHEDULE CHANGES — BREAK-IN WORK OR DELAYS

Every open break-in. **NEW** = added in the 12 hours to this report's cut-off. Delays are logged as type "Waiting / NPT".

ID	Type	Description	Area	Proposed Start	Dur (h)	Critical	Ref
BRK-001 NEW	Repair	Superbomb check valve replacement	Surface		6	No	
BRK-002	Waiting / NPT	Waiting on POD1 SEA spare card from shore			12	Yes	

QUALITY / RIG RELIABILITY — MATERIALS, PEOPLE, PARTS, TOOLS, ETC.

Action Owner	Estimated Date	Description / Comment
Subsea Supervisor	2026-Oct-16	Superbomb check valve spares: 1 on board, 2 more on order
TSL	2026-Oct-17	Second hose crimping tool required for MPD FLM

LESSONS LEARNED SINCE LAST REPORT

Task ID	Task Description / Comment
A3600	MPD FLM needs its own crew; it took the critical path when shared with BOP work.

PREVIOUS REPORT CYCLE — TO PRESENT

Task ID	Task Description / Comment	% Complete
A1390	12M ANNULAR BOP CHAMBER TEST	100%
A2710	12M DIGITAL GAUGES AND PRESSURE TRANSMITTERS	50%
A2800	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	30%
A2820	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	100%
A3010	6M DIVERTER ACCUMULATORS INSPECTION	100%
A3490	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	90%
A3600	BWM HIGH PRESSURE HOSE MPD FLM	25%
A2360	(Break in) Superbomb check valve replacement	100%

PROJECTED FOR NEXT REPORT CYCLE

Task ID	Task Description	Current %
A2130	BWM WELLHEAD CONNECTOR INSPECTION	70%
A2250	12M RISER ADAPTER - NDE	90%
A2790	BWM EDS SURFACE FUNCTION TEST	80%
A2910	Olmsted valve Replacement (AUX CMC)	95%
A3880	Investigate Intermitent failure communication with POD1	75%

GENERAL COMMENTS

- 2026-Sep-28: BOP1 unlatch @0400 local time
- 2026-Oct-02: BOP1 on beams @1800 local time – MAINTENANCE START
- 2026-Oct-07: MPD has zero progress and has taken over critical path.
- 2026-Oct-15: Surface maintenance has overcome critical path. Set finish time for BOP maintenance. <test & escape>

PREPARED / APPROVED

PROJECT PLANNER	Brent Sherman	**PROJECT LEAD**	N/A