SEADRILL · WELL CONTROL EQUIPMENT · SACRED RECORD

BOP Maintenance Plan (scope v2, frozen)

Rig	West Vela	**BOP**	BOP1
Plan ID	WVE-BOP1-20261005	**Report date**	2026-10-05
Job plan	—	**Work order**	—
Checklist / record ID	—	**Form**	—
Tool and revision	Schedule Builder REV 10 (DL-1 sample)	**Posted**	2026-10-11 16:30
Source file	20261011-1130_West-Vela_DL1_plan_BOP1_v2.json	**SHA-256**	779288cc60ce25b2
eDocs no.	—	**Printed**	2026-10-15 17:36

Signatures

Role	Name	Company	Date and time
No signatures recorded in this record.			

Header

Discipline	Planning
Planning Only	Yes
Schedule	20261005_WVE_BWM_BOP1_Schedule
Date	2026-10-05
Last Rig Update	2026-10-05
Sample	No
Saved	2026-10-11 23:30

Plan

Plan Id	WVE-BOP1-20261005
Scope Version	2
Status	frozen
Bop No	BOP1
Frozen At	2026-10-11 20:00
Frozen By	Lee
Hub Refs Note	hubRefs = counts of WCE Reference Hub records at the task's generic Maximo location (exact scope). The records themselves stay in the Hub; only counts travel.

Window

From	2026-10-05
To	2026-10-15

Totals

Tasks	147
Maintenance	143
Hours	917.5
Critical Tasks	31
Scope Coverage Pct	95
Deferred	0

Tasks

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
rackback	1	fixed	Front-End	Front-End					Rack Back to Well Center	2026-10-05 00:00
split	2	fixed	Front-End	Front-End					Split BOP and LMRP	2026-10-05 04:00
wo:R10152956	3	maintenance	Lower BOP	Middle Shear Ram	331	331.BOP1.320	0900-UB0202	R10152956	BWM CASING SHEAR RAM	2026-10-05 08:00
wo:R10152958	4	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.340	0900-UB0204	R10152958	BWM PIPE AND TEST RAMS	2026-10-05 08:00
wo:R10153094	5	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.500	0900-RG0201	R10153094	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-05 08:00
wo:R10152640	6	maintenance	LMRP	Annulars	331	331.LMRP1.700	0900-UA0201	R10152640	BWM ANNULAR BOP INSPECTION	2026-10-05 08:00
wo:R10153318	7	maintenance	LMRP	LMRP General	332	332.BCS1.120	0900-UP0207	R10153318	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 08:00
wo:R10153211	8	maintenance	Controls	Control System	332	332.BCS1.120	0900-BT0205	R10153211	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 08:00
wo:R10153317	9	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0206	R10153317	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 08:00
wo:R10153319	10	maintenance	Controls	Control System	332	332.BCS1.120	0900-UP0105	R10153319	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 08:00
wo:C10249811	11	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0007	C10249811	BWM MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00
wo:R10152405	12	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR0009	R10152405	12M MPD INTEGRATED RISER JOINT INSPECTION	2026-10-05 08:00
wo:R10152460	13	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-BZ0017	R10152460	BWM MPD ADAPTORS AND ACCESSORIES INSPECTION	2026-10-05 08:00
wo:R10152655	14	maintenance	Offline Ancillary	MPD	339	339.MPD1	0900-UR8001	R10152655	24M MPD INTEGRATED RISER JOINT SERVICE	2026-10-05 08:00
wo:R10152880	15	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0202	R10152880	BWM DIVERTER ASSEMBLY (21 1/4" Shaffer) INSPECTION	2026-10-05 08:00
wo:R10152940	16	maintenance	Offline Ancillary	Diverter	334	334.DIV1.300	0900-BE0206	R10152940	12M DIVERTER ASSEMBLY (21 1/4" Shaffer) SERVICE	2026-10-05 08:00
wo:R10153046	17	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1010	0900-BR0201	R10153046	BWM NOV TENSION RING ASSEMBLY INSPECTION	2026-10-05 08:00
wo:R10153732	18	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1	0900-BS0801	R10153732	21 DAY CHOKE AND KILL MANIFOLD SERVICE	2026-10-05 08:00
wo:C10249814	19	maintenance	Unassigned	Unassigned	339	339.MPD1.1230	0900-IA90061	C10249814	6M INSTRUMENT (PLC / PC) CABINET INSPECTION	2026-10-05 08:00
wo:C10249935	20	maintenance	Unassigned	Unassigned	339	339.MPD1.1210	0900-IF0003	C10249935	6M LOCAL CONTROL PANEL INSPECTION	2026-10-05 08:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10249974	21	maintenance	Unassigned	Unassigned	339	339.MPD1.1220	0900-EB5002	C10249974	12M BATTERY CAPACITY/DRAW DOWN ELECTRICAL TEST	2026-10-05 08:00
wo:C10250131	22	maintenance	Unassigned	Unassigned	332	332.BCS1.900	0900-UP0133	C10250131	12M SHEAR RAMS ROV INTERVENTION FUNCTION TEST - SUBSEA	2026-10-05 08:00
wo:R10153321	23	maintenance	LMRP	LMRP General	332	332.BCS1.220	0900-UP0207	R10153321	BWM CHECK VALVE AND ISOLATION VALVE FUNCTIONALITY/INTEGRITY TEST	2026-10-05 10:00
wo:C10250157	24	maintenance	Unassigned	Unassigned	332	332.BCSS1.200	0900-BT0202	C10250157	6M EMERGENCY ACCUMULATOR DRAWDOWN TEST - SUBSEA	2026-10-05 11:00
wo:R10151838	25	maintenance	Unassigned	Unassigned	332	332.BCSS1.200	0900-BT0201	R10151838	BWM INITIAL SUBSEA EMERGENCY ACCUMULATOR DRAWDOWN TEST	2026-10-05 11:00
wo:R10152959	26	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.350	0900-UB0204	R10152959	BWM PIPE AND TEST RAMS	2026-10-05 12:00
wo:R10152105	27	maintenance	LMRP	LMRP General	332	332.BCS1.330	0900-UP0212	R10152105	BWM RIGID CONDUIT VALVE MANIFOLD (LMRP) INSPECTION	2026-10-05 12:00
wo:R10152186	28	maintenance	Unassigned	Unassigned	337	337.MWC3	0900-EF90051	R10152186	12M MOTOR AND STARTER ELECTRICAL INSPECTION	2026-10-05 12:00
wo:R10153212	29	maintenance	Controls	Control System	332	332.BCS1.220	0900-BT0205	R10153212	BWM PRE-CHARGE POD PILOT ACCUMULATORS	2026-10-05 14:00
wo:R10153322	30	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0206	R10153322	BWM HYDRAULIC SHUTTLE VALVE FUNCTIONALITY TEST	2026-10-05 14:00
wo:R10153323	31	maintenance	Controls	Control System	332	332.BCS1.220	0900-UP0105	R10153323	BWM BOP CONTROL HOSES AND PIPING	2026-10-05 14:00
wo:R10153719	32	maintenance	Offline Ancillary	Riser System	314	314.WLT1	0900-BR0805	R10153719	3M DUAL WIRELINE RISER TENSIONER INSPECTION	2026-10-05 14:00
wo:R10152106	33	maintenance	LMRP	LMRP General	332	332.BCS1.350	0900-UP0213	R10152106	BWM HOTLINE VALVE MANIFOLD (LMRP)	2026-10-05 15:00
wo:R10152960	34	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.360	0900-UB0204	R10152960	BWM PIPE AND TEST RAMS	2026-10-05 16:00
wo:C10250179	35	maintenance	LMRP	LMRP General	335	335.RIS1.800	0900-US0205	C10250179	BWM GOOSENECK ASSEMBLIES INSPECTION	2026-10-05 16:00
wo:R10153409	36	maintenance	LMRP	Annulars	331	331.LMRP1.600	0900-UA0203	R10153409	12M ANNULAR BOP CHAMBER TEST	2026-10-05 17:00
wo:R10153676	37	maintenance	LMRP	Annulars	331	331.LMRP1.600	0900-UA0201	R10153676	BWM ANNULAR BOP INSPECTION	2026-10-05 17:00
wo:R10153882	38	maintenance	Offline Ancillary	Choke and Kill	336	336.CK3	0900-CV0801	R10153882	14D GLYCOL INJECTION UNIT INSPECTION	2026-10-05 17:00
wo:C10250386	39	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.310	0900-RG0804	C10250386	12M EXPRO HYDRAULIC AUTO CHOKE INSPECTION	2026-10-05 18:00
wo:R10153093	40	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.370	0900-UB0204	R10153093	BWM PIPE AND TEST RAMS	2026-10-05 20:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10233256	41	maintenance	Controls	Control System	332	332.BCS1.724	0900-BT0226	C10233256	60M STACK MOUNTED ACCUMULATORS (28 Gallons DCB) OVERHAUL	2026-10-05 20:00
wo:C10250387	42	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.320	0900-RG0804	C10250387	12M EXPRO HYDRAULIC AUTO CHOKE INSPECTION	2026-10-05 22:00
wo:R10153100	43	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.300	0900-RG0201	R10153100	BWM HYDRAULIC SPRING ASSIST HB GATE VALVES INSPECTION	2026-10-06 00:00
wo:R10153389	44	maintenance	Lower BOP	Lower Pipe Ram	331	331.BOP1.363	0900-UB0216	R10153389	12M PIPE AND TEST RAM HYDRAULIC OPERATOR CHAMBER TEST	2026-10-06 00:00
wo:C10249915	45	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.340	0900-RG0805	C10249915	12M MANUAL CHOKE INSPECTION	2026-10-06 02:00
wo:C10249916	46	maintenance	Offline Ancillary	Riser System	314	314.WLT1.200	0900-BR0906	C10249916	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 02:00
wo:R10153006	47	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0203	R10153006	BWM DIVERTER HOUSING INSPECTION	2026-10-06 02:00
wo:R10153007	48	maintenance	Offline Ancillary	Diverter	334	334.DIV1.200	0900-BE0207	R10153007	12M DIVERTER HOUSING SERVICE	2026-10-06 02:00
wo:R10152040	49	maintenance	Offline Ancillary	Choke and Kill	336	336.CK1.330	0900-RG80021	R10152040	24M CORTEC INTELLICHOKE AUTO CHOKE VALVE INSPECTION	2026-10-06 04:00
wo:R10152881	50	maintenance	Offline Ancillary	Diverter	334	334.DIV1.500	0900-DP0201	R10152881	BWM DIVERTER HANDLING TOOL INSPECTION	2026-10-06 04:00
wo:C10249908	51	maintenance	Offline Ancillary	Diverter	334	334.DIV1.100	0900-RB80021	C10249908	BWM DIVERTER PIPER VALVES INSPECTION	2026-10-06 08:00
wo:C10250167	52	maintenance	Offline Ancillary	Diverter	334	334.DIV1.430	0900-VW0201	C10250167	6M DIVERTER ACCUMULATORS INSPECTION	2026-10-06 10:00
wo:C10249917	53	maintenance	Offline Ancillary	Riser System	314	314.WLT1.500	0900-BR0906	C10249917	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 12:00
wo:R10152051	54	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.500	0900-RH0202	R10152051	BWM BOP SUBSEA CHOKE AND KILL SPOOLS INSPECTION	2026-10-06 16:00
wo:R10152955	55	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.310	0900-UB0201	R10152955	BWM BLIND SHEAR RAM	2026-10-06 18:00
wo:C10249815	56	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-BZ0018	C10249815	BWM MPD ROTATING CONTROL DEVICE ASSEMBLY INSPECTION	2026-10-06 20:00
wo:R10152448	57	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0030	R10152448	BWM MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152449	58	maintenance	Offline Ancillary	MPD	339	339.MPD1.300	0900-CV0031	R10152449	12M MPD HYDRAULIC SYSTEMS INSPECTION	2026-10-06 20:00
wo:R10152957	59	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.330	0900-UB0201	R10152957	BWM BLIND SHEAR RAM	2026-10-06 21:00
wo:C10249918	60	maintenance	Offline Ancillary	Riser System	314	314.WLT1.300	0900-BR0906	C10249918	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-06 22:00
wo:R10153156	61	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.360	0900-UB0215	R10153156	12M PIPE RAM CAVITY INSPECTION AND MEASUREMENT	2026-10-07 00:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10153412	62	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.400	0900-UC0114	R10153412	12M WELLHEAD VETCO SHD-H4 CONNECTOR OPERATING CHAMBER TEST	2026-10-07 04:00
wo:R10152034	63	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.110	0900-UE0201	R10152034	BWM BOP ADAPTER SPOOL / SUB INSPECTION	2026-10-07 07:00
wo:C10249919	64	maintenance	Offline Ancillary	Riser System	314	314.WLT1.700	0900-BR0906	C10249919	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 08:00
wo:R10152036	65	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1	0900-UH0101	R10152036	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 09:00
wo:R10152104	66	maintenance	Lower BOP	Lower BOP General	331	331.BOP1	0900-UH0101	R10152104	BWM BOP BOLTING, FLANGES AND CLAMPS INSPECTION	2026-10-07 13:00
wo:C10249816	67	maintenance	Offline Ancillary	MPD	339	339.MPD1.410	0900-CV0032	C10249816	BWM MPD UMBILICAL REEL INSPECTION	2026-10-07 14:00
wo:C10249817	68	maintenance	Offline Ancillary	MPD	339	339.MPD1.410	0900-CV0036	C10249817	12M MPD IRJ UMBILICAL INSPECTION	2026-10-07 14:00
wo:C10249994	69	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0204	C10249994	12M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES CHAMBER TEST	2026-10-07 17:00
wo:C10249995	70	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0202	C10249995	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-07 17:00
wo:R10151984	71	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.510	0900-RG0206	R10151984	60M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES	2026-10-07 17:00
wo:C10249921	72	maintenance	Offline Ancillary	Riser System	314	314.WLT1.600	0900-BR0906	C10249921	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-07 18:00
wo:R10152447	73	maintenance	Offline Ancillary	MPD	339	339.MPD1.1100	0900-CV90072	R10152447	12M MPD HYDRAULIC POWER UNIT SERVICE	2026-10-08 02:00
wo:C10249922	74	maintenance	Offline Ancillary	Riser System	314	314.WLT1.100	0900-BR0906	C10249922	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 04:00
wo:R10152633	75	maintenance	Offline Ancillary	MPD	339	339.MPD1.200	0900-UA0023	R10152633	12M MPD DSIT SLIMLINE ANNULAR INSPECTION	2026-10-08 05:00
wo:C10249923	76	maintenance	Offline Ancillary	Riser System	314	314.WLT1.400	0900-BR0906	C10249923	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-08 14:00
wo:R10152584	77	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.520	0900-RG0202	R10152584	BWM HYDRAULIC SPRING ASSIST HB GATE MUD BOOST	2026-10-08 17:00
wo:R10153173	78	maintenance	Lower BOP	Lower BOP General	335	335.RIS1.520	0900-RG0204	R10153173	12M HYDRAULIC SPRING ASSIST HB MUD BOOST GATE VALVES CHAMBER TEST	2026-10-08 17:00
wo:R10152450	79	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0015	R10152450	12M MPD RUNNING TOOLS INSPECTION	2026-10-08 17:00
wo:R10152635	80	maintenance	Offline Ancillary	MPD	339	339.MPD1.322	0900-BZ0014	R10152635	BWM MPD RUNNING TOOLS INSPECTION	2026-10-08 17:00
wo:R10153599	81	maintenance	Controls	Control System	336	336.CK1	0900-IF0801	R10153599	1M REMOTE CHOKE CONTROL PANEL	2026-10-08 20:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10250164	82	maintenance	Controls	Control System	332	332.REG2.200	0900-QQ0202	C10250164	12M DIGITAL GAUGES AND PRESSURE TRANSMITTERS	2026-10-08 22:00
wo:C10249924	83	maintenance	Offline Ancillary	Riser System	314	314.WLT1.800	0900-BR0906	C10249924	6M DUAL WIRELINE RISER TENSIONER SERVICE	2026-10-09 00:00
wo:R10153125	84	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.560	0900-RG0203	R10153125	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 01:00
wo:R10152634	85	maintenance	Offline Ancillary	MPD	339	339.MPD1.321	0900-BZ0014	R10152634	BWM MPD RUNNING TOOLS INSPECTION	2026-10-09 05:00
wo:R10153393	86	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.510	0900-RG0203	R10153393	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 07:00
wo:C10249818	87	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	C10249818	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 10:00
wo:R10153532	88	maintenance	Offline Ancillary	MPD	339	339.MPD1.800	0900-QF85001	R10153532	3M MPD CORIOLIS FLOWMETER ELECTRICAL INSPECTION	2026-10-09 11:00
wo:C10250003	89	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0102	C10250003	12M FLEX JOINT (Oil States) SERVICE	2026-10-09 12:00
wo:R10152637	90	maintenance	Offline Ancillary	MPD	339	339.MPD1.1310	0900-WH8010	R10152637	12M MPD RISER X-OVER INSPECTION	2026-10-09 12:00
wo:R10152986	91	maintenance	Offline Ancillary	Riser System	335	335.RIS1.210	0900-UK0101	R10152986	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 12:00
wo:R10153399	92	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.540	0900-RG0203	R10153399	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 13:00
wo:C10250171	93	maintenance	Offline Ancillary	Riser System	335	335.RIS1.220	0900-UK0101	C10250171	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 16:00
wo:R10152590	94	maintenance	Offline Ancillary	Riser System	335	335.RIS1.230	0900-UK0101	R10152590	BWM FLEX JOINT (Oil States) INSPECTION	2026-10-09 18:00
wo:R10153400	95	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.520	0900-RG0203	R10153400	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-09 19:00
wo:C10249965	96	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0209	C10249965	BWM NOV SHAFFER FT-H RISER CBM INSPECTION	2026-10-09 20:00
wo:C10250032	97	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0113	C10250032	6M RISERS STORAGE AND PRESERVATION	2026-10-09 20:00
wo:C10250170	98	maintenance	Offline Ancillary	Riser System	335	335.RIS1.100	0900-UR0201	C10250170	BWM NOV SHAFFER FT-H RISER COMMON INSPECTION	2026-10-09 20:00
wo:R10152638	99	maintenance	Offline Ancillary	MPD	339	339.MPD1.1320	0900-WH8010	R10152638	12M MPD RISER X-OVER INSPECTION	2026-10-09 20:00
wo:R10153316	100	maintenance	Controls	Control System	332	332.BCS1.110	0900-QT0201	R10153316	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-09 22:00
wo:R10153401	101	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.550	0900-RG0203	R10153401	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 01:00
wo:R10153320	102	maintenance	Controls	Control System	332	332.BCS1.210	0900-QT0201	R10153320	BWM INTERCONNECTING CABLES AND SENSORS ELECTRICAL INSPECTION	2026-10-10 04:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10153402	103	maintenance	Lower BOP	Lower BOP General	331	331.BOP1.530	0900-RG0203	R10153402	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 07:00
wo:R10153221	104	maintenance	Controls	Control System	332	332.BCS1.100	0900-UP0205	R10153221	BWM MUX CONTROL POD	2026-10-10 10:00
wo:R10153403	105	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.330	0900-RG0203	R10153403	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 13:00
wo:R10153404	106	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.310	0900-RG0203	R10153404	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-10 19:00
wo:C10250117	107	maintenance	Controls	Control System	332	332.BCS1.211	0900-UP0210	C10250117	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-10 22:00
wo:R10153410	108	maintenance	Lower BOP	Lower BOP General	331	331.LMRP1.320	0900-RG0203	R10153410	12M HYDRAULIC SPRING ASSIST HB GATE VALVES CHAMBER TEST	2026-10-11 01:00
wo:R10153210	109	maintenance	Controls	Control System	332	332.BCS1.111	0900-UP0210	R10153210	BWM MUX POD S.E.A ELECTRICAL INSPECTION	2026-10-11 01:00
wo:R10153213	110	maintenance	Controls	Control System	332	332.BCS1.500	0900-UP0211	R10153213	BWM EHBS CONTROL POD INSPECTION	2026-10-11 04:00
wo:R10152054	111	maintenance	Controls	Control System	332	332.BCSS1.510	0900-UP0214	R10152054	BWM CONDUIT MANIFOLD (SURFACE) INSPECTION	2026-10-11 08:00
wo:C10249996	112	maintenance	Offline Ancillary	Riser System	335	335.RIS1.410	0900-UR0202	C10249996	BWM RISER ADAPTER	2026-10-11 08:00
wo:R10152055	113	maintenance	Controls	Control System	332	332.BCSS1.520	0900-UP0215	R10152055	BWM HOTLINE MANIFOLD (SURFACE) INSPECTION	2026-10-11 08:30
wo:R10152107	114	maintenance	Controls	Control System	332	332.BCS1.900	0900-UP0217	R10152107	BWM ROV PANELS - SURFACE	2026-10-11 09:00
wo:R10152939	115	maintenance	Controls	Control System	332	332.BCS1	0900-UP0260	R10152939	BWM CATHODIC PROTECTION ELECTRICAL INSPECTION	2026-10-11 10:00
wo:R10152549	116	maintenance	Offline Ancillary	Riser System	335	335.RIS1.420	0900-UR0202	R10152549	BWM RISER ADAPTER	2026-10-11 10:00
wo:R10153158	117	maintenance	Offline Ancillary	Riser System	335	335.RIS1.420	0900-UR0205	R10153158	12M RISER ADAPTER - NDE	2026-10-11 10:00
wo:R10152240	118	maintenance	Controls	Control System	332	332.BCSS1.811	0900-EB0101	R10152240	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-11 22:00
wo:C10250173	119	maintenance	Offline Ancillary	Riser System	335	335.RIS1.320	0900-US0201	C10250173	BWM NOV SHAFFER FT-H TELESCOPIC JOINT (SHIPS) INSPECTION	2026-10-11 22:00
wo:R10152243	120	maintenance	Controls	Control System	332	332.BCSS1.812	0900-EB0101	R10152243	BWM BOP UPS ELECTRICAL INSPECTION	2026-10-12 00:30
wo:C10250162	121	maintenance	Controls	Control System	332	332.BCSS1.800	0900-IF0201	C10250162	BWM BOP CONTROL PANELS ELECTRICAL INSPECTION	2026-10-12 03:00
wo:R10152053	122	maintenance	Controls	Control System	332	332.BCSS1.200	0900-RH0205	R10152053	12M BOP HPU PIPEWORK AND VALVES OVERHAUL	2026-10-12 04:30
wo:R10153345	123	maintenance	Offline Ancillary	Riser System	335	335.RIS1.1100	0900-US90121	R10153345	BWM TELESCOPIC JOINT AUTOMATIC SWITCH OVER SYSTEM INSPECTION	2026-10-12 06:00

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:C10250153	124	maintenance	Controls	Control System	332	332.BCSS1.111	0900-UP0208	C10250153	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-12 06:30
wo:C10250004	125	maintenance	Offline Ancillary	Riser System	332	332.BCSS1.730	0900-US0107	C10250004	12M MOONPOOL SWIVELS INSPECTION	2026-10-12 08:00
wo:C10250005	126	maintenance	Offline Ancillary	Riser System	332	332.BCSS1.740	0900-US0107	C10250005	12M MOONPOOL SWIVELS INSPECTION	2026-10-12 12:00
wo:C10250156	127	maintenance	Controls	Control System	332	332.BCSS1.121	0900-UP0208	C10250156	BWM MUX CABLE AND SUPERBOMB CONNECTOR ELECTRICAL INSPECTION	2026-10-12 18:30
wo:C10250114	128	maintenance	Controls	Control System	332	332.BCS1.115	0900-UP0209	C10250114	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-13 06:30
wo:C10250118	129	maintenance	Controls	Control System	332	332.BCS1.215	0900-UP0209	C10250118	BWM MUX POD COMPENSATED HOUSING ELECTRICAL INSPECTION	2026-10-13 10:30
wo:R10153005	130	maintenance	Controls	Control System	332	332.BCSS1.150	0900-UP0220	R10153005	BWM REMOTE CONTROL STAND FOR CABLE REELS SUBSEA INSPECTION	2026-10-13 14:30
wo:R10153017	131	maintenance	Controls	Control System	332	332.BCSS1.130	0900-UP0261	R10153017	BWM HOSE REEL AND SHEAVES INSPECTION	2026-10-13 16:30
stackup	132	fixed	Stack Up	Stack Up					Stack Up BOP and LMRP	2026-10-13 18:30
wo:C10249979	133	maintenance	Testing	MPD	339	339.MPD1.114	0900-RI8007	C10249979	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-13 22:30
wo:R10153018	134	maintenance	Testing	Diverter	334	334.DIV1.300	0900-BE0204	R10153018	BWM DIVERTER SYSTEM FUNCTION TEST-INSTALLATION	2026-10-13 22:30
wo:R10153096	135	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0108	R10153096	BWM BOP SURFACE PRESSURE TEST	2026-10-13 22:30
wo:R10153097	136	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0111	R10153097	BWM EDS SURFACE FUNCTION TEST	2026-10-13 22:30
wo:R10153098	137	maintenance	Testing	Final Test Sequence	331	331.LMRP1	0900-UB0110	R10153098	BWM BOP SURFACE FUNCTION TEST	2026-10-13 22:30
wo:R10153370	138	maintenance	Testing	Choke and Kill	331	331.LMRP1.230	0900-RI0202	R10153370	12M LMRP CHOKE AND KILL FLEX LOOP INSPECTION	2026-10-13 22:30
wo:C10249980	139	maintenance	Testing	MPD	339	339.MPD1.313	0900-RI8007	C10249980	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-14 00:30
wo:C10249981	140	maintenance	Testing	MPD	339	339.MPD1.124	0900-RI8007	C10249981	12M HIGH PRESSURE HOSE MPD PRESSURE TEST	2026-10-14 02:30
wo:R10153371	141	maintenance	Testing	Choke and Kill	331	331.LMRP1.240	0900-RI0202	R10153371	12M LMRP CHOKE AND KILL FLEX LOOP INSPECTION	2026-10-14 04:30
wo:R10153325	142	maintenance	Testing	Final Test Sequence	332	332.BCS1.500	0900-UB0222	R10153325	BWM EHBS FUNCTION TEST - SURFACE	2026-10-14 10:30
wo:R10153327	143	maintenance	Testing	Final Test Sequence	332	332.BCS1.900	0900-UB0113	R10153327	BWM ROV INTERVENTION FUNCTION TEST - SURFACE	2026-10-14 13:30
wo:R10152581	144	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10152581	BWM BOP 2 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-14 16:30

Task Id	Seq	Type	Branch	Group	Sfi	Location	Job Plan	Wo Num	Description	Planned Start
wo:R10153328	145	maintenance	Testing	Final Test Sequence	332	332.BCSS1.200	0900-BT0102	R10153328	BWM BOP 1 DRAWDOWN TEST - SURFACE AND SUBSEA	2026-10-14 16:30
wo:R10153315	146	maintenance	Testing	Final Test Sequence	332	332.BCS1	0900-UP0201	R10153315	BWM BOP CONTROL SYSTEM SURFACE LEAK OFF SOAK TEST	2026-10-14 17:30
drift	147	fixed	Testing	Testing					Drift Test	2026-10-15 05:30

Milestones

Task Id	Name	Type	Baseline	Est	Actual
ms:bop-landed-on-beams	BOP Landed on Beams	milestone	2026-10-05	2026-10-05	2026-10-05
ms:rack-back-to-well-center-complete	Rack Back to Well Center Complete	milestone	2026-10-05	2026-10-05	
ms:split-bop-and-lmrp-complete	Split BOP and LMRP Complete	milestone	2026-10-05	2026-10-05	
ms:lower-stack-complete	Lower Stack Complete	milestone	2026-10-11	2026-10-11	
ms:lmrp-complete	LMRP Complete	milestone	2026-10-06	2026-10-06	
ms:bop-controls-complete	BOP Controls Complete	milestone	2026-10-13	2026-10-13	
ms:stack-up-complete	Stack Up Complete	milestone	2026-10-13	2026-10-13	
ms:offline-ancillary-complete	Offline Ancillary Complete	milestone	2026-10-12	2026-10-12	
ms:testing-complete	Testing Complete	milestone	2026-10-15	2026-10-15	
ms:offline-maintenance-pre-deployment-testing-complete	Offline Maintenance / Pre-Deployment Testing Complete	milestone	2026-10-15	2026-10-15	

Synergi

Ref	Source	Title	Kind	Linked Task Ids
1133970	Synergi	Hidden BOP NPT - USAN 434	lesson	wo:R10152104
1134246	Synergi	BOP test, Use of wrong DI and test chart	lesson	wo:R10152104
1134255	Synergi	Hidden NPT - Subsea Well Control Equipmentt	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1134336	Synergi	EHBS Pod Tubing Failure	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1135124	Synergi	WAQ-2015-Jan-23-Condition-001	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1135152	Synergi	Blue MUX cable slipped through clamps	lesson	wo:R10152939, wo:R10153315
1135168	Synergi	WMI-2015-Jan-24-Near Miss-Dropped object	lesson	wo:R10153599, wo:R10153732
1135519	Synergi	WEM-2015-Jan-31-Not Selected-Condition	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1135526	Synergi	ROV intervention function test.	lesson	wo:R10152104
1135960	Synergi	Observed leak on booster line on connection using ROV	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1136221	Synergi	Leak found between the Dual POCV and the Autoshear Valve Module	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1136285	Synergi	Unable to drift BOP due to problems with upper and lower annulars	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1136550	Synergi	SLO-2015-Feb-18-Condition-ure	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1136634	Synergi	SLO-2015-Feb-18-Not Selected-ure	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1136716	Synergi	AUR-2015-Feb-20-Not Selected	lesson	wo:R10152939, wo:R10153315
1137011	Synergi	1 " BOP hotline hose- Manufactured by Oceaneering.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1137033	Synergi	WLO BOP yellow POD control malfunction during Feb-15 BOP CoC.	lesson	wo:R10152939, wo:R10153315

Ref	Source	Title	Kind	Linked Task Ids
1137178	Synergi	Leak observed from common vent port of CCSV plate#3	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1137675	Synergi	autoshear package	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1137680	Synergi	AUR-2015-Mar-13-Condition	lesson	wo:R10152939, wo:R10153315
1137701	Synergi	MUX Bracket Shim Separated from the Bracket	lesson	wo:R10152939, wo:R10153315
1138598	Synergi	WLO Continue Drilling Operations with Leak at Yellow BOP Control Pod	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1138698	Synergi	WES-2015-Apr-4-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1138891	Synergi	Unauthorized discharge of NAF through leaking kill line goose neck	lesson	wo:C10250179
1139160	Synergi	BOP fluid discharge to the environment due to auto shear pilot system leak	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1139483	Synergi	NM - Stabilizing eye bolts Failure on annular BOP	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1139984	Synergi	AO3-2015-Apr-26-Not Selected	lesson	wo:C10250162
1140376	Synergi	Failure 5ksi to 2ksi regulator	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1140660	Synergi	Hidden NPT - Subsea Well Control Equipment	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1140968	Synergi	Release of well head gasket while running riser.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1140990	Synergi	WOR-2015-May-16-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1141144	Synergi	BOP Control, Active fault on DCP, “Drillers\PLC_1\Bus_2\Slot_20\Chl_04\CF – Acoustic Stabs-EXT Cannel Fault”	lesson	wo:C10250162
1141719	Synergi	BOP Accumulator control unit JB contactors on the unit #1 and #2 , electric motor on the unit #1	lesson	wo:C10250162
1141759	Synergi	WOR-2015-May-31-Oil based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1142252	Synergi	AUR-2015-Jun-9-RWC-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1142497	Synergi	1.5in SPM valve for UBSR HP close circuit, failed to seal in vent position.	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1142594	Synergi	WEC-2015-Jun-17-Condition-001	lesson	wo:R10152939, wo:R10153315
1142746	Synergi	AUR-2015-Jun-20-Near Miss-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1143442	Synergi	NOV Product Bulletin No.: D4511457330-PIB-001 Rev01 CCSV,DDV Solenoid	lesson	wo:R10152939, wo:R10153315
1143916	Synergi	Leak of BOP fluid to sea above the expected level	lesson	wo:R10152104
1143971	Synergi	HER-2015-Jul-13-Condition-001	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1144064	Synergi	Lack of lifting opportunities for changing Annular in BOP.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1144526	Synergi	WTU-2015-Jul-25-Oil based mud (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1147195	Synergi	WCL-2015-Sep-19-Condition	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1147437	Synergi	8 hrs Downtime due to leaking hose on Acoustic/Auto shear Regulator read back on Blue POD	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1147442	Synergi	2 hrs Downtime due fail BOP pressure test	lesson	wo:R10152104
1147731	Synergi	Suspected Technip Coflon hose to be replaced.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1147747	Synergi	Suspected Technip Coflon hose to be replaced.	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1149957	Synergi	Near Miss - Riser bolt stuck in diverter housing.	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1150134	Synergi	WSE-2015-Nov-12-Condition-ity	lesson	wo:R10152104
1150246	Synergi	WTE - Toolpusher panel CPU fault	lesson	wo:C10250162
1151598	Synergi	WTU-2015-Jul-25-Near Miss-Condition	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1162824	Synergi	WEL-2015-Dec-8-Near Miss-Not Selected	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1163631	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315

Ref	Source	Title	Kind	Linked Task Ids
1163632	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163746	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163747	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163749	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163750	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163751	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163752	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163753	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163754	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163756	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163757	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163758	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1163759	Synergi	Cameron Product Advisory- Upgrade to Mux Control Pod Check Valve	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1165157	Synergi	WLO-2016-Jan-18-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1165440	Synergi	WEL-2016-Jan-23-Lifting operations-001	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1168831	Synergi	WEC-2016-Mar-19-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1170013	Synergi	HER-2016-Apr-7-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1170696	Synergi	WEC-2016-Apr-16-FAC-Work related	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1170791	Synergi	CAR-2016-Apr-17-FAC-Work related	lesson	wo:R10152939, wo:R10153315
1173068	Synergi	NEP-2016-May-15-Near Miss-Act	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1174329	Synergi	WPH-2016-May-26-Potential Dropped Object-001	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1177848	Synergi	WEL-2016-Jun-28-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1178259	Synergi	WEC-2016-Jul-1-Condition	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1191365	Synergi	AUR-2016-Sep-21-Hydraulic oil (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1197960	Synergi	AUR-2016-Oct-30-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1211947	Synergi	NEP-2017-Jan-11-MTC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1212268	Synergi	VEL-2017-Jan-13-Glycol (litre)	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1217901	Synergi	WPH-2017-Feb-8-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1238984	Synergi	WAQ-2017-Jun-2-Glycol (litre)	lesson	wo:C10250179
1239915	Synergi	WPH-2017-Jun-10-Potential Dropped Object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1265290	Synergi	WPH-2017-Oct-20-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1277762	Synergi	WCS-2018-Jan-10-Serious Near Miss-Potential Dropped Object	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1284116	Synergi	WTE-2018-Feb-18-Serious Near Miss-Lifting operations	lesson	wo:C10249922, wo:R10153719
1296818	Synergi	CAR-2018-May-11-Oil based mud (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1304253	Synergi	WAQ-2018-Jun-22-Oil based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1313518	Synergi	WPH-2018-Aug-3-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1326455	Synergi	AUR-2018-Sep-29-Not Selected	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1339891	Synergi	WAQ-2018-Dec-8-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1349243	Synergi	HER-2019-Jan-16-Not Selected	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1351164	Synergi	WPH-2019-Feb-2-Chemicals, drilling (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1369836	Synergi	AUR-2019-Apr-30-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1383425	Synergi	WTE-2019-May-23-Glycol (litre)	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1384625	Synergi	CAR-2019-Jul-11-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1390399	Synergi	NEP-2019-Aug-7-RWC-Work related	lesson	wo:C10250179

Ref	Source	Title	Kind	Linked Task Ids
1393295	Synergi	SLI-2019-Aug-20-FAC-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1399463	Synergi	WPO-2019-Sep-18-Not Selected	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1425356	Synergi	WTI-2020-Jan-13-RWC-Non-work related	lesson	wo:R10152104
1439629	Synergi	MIR-2020-Mar-14-Oil based mud (litre)	lesson	wo:R10152939, wo:R10153315
1451878	Synergi	HER-2020-May-14-FAC-Work related	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153409, wo:R10153676
1452817	Synergi	WBO-2020-May-21-Near Miss-Shipyard	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1455851	Synergi	WTI-2020-Jun-3-FAC-Work related	lesson	wo:R10152104
1457696	Synergi	WTE-2020-Jun-15-Work Site	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1462013	Synergi	OBE-2020-Jul-15-Oil based mud (litre)	lesson	wo:R10153006, wo:R10153007
1463584	Synergi	WTE-2020-Jul-23-Work Site	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1464044	Synergi	WPO-2020-Jul-29-LTI-Work related	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1464142	Synergi	WPO-2020-Jul-29-Potable water	lesson	wo:C10250157, wo:R10151838, wo:R10152053, wo:R10152581, wo:R10153328
1465391	Synergi	OBE-2020-Aug-7-RWC-Work related	lesson	wo:R10152104
1475645	Synergi	WTE-2020-Oct-14-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1476021	Synergi	WBO-2020-Oct-17-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1476294	Synergi	WPO-2020-Oct-19-FAC-Work related	lesson	wo:R10152881
1496472	Synergi	WSA-2021-Feb-19-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1498358	Synergi	WSA-2021-Mar-5-Glycol (litre)	lesson	wo:R10152939, wo:R10153221, wo:R10153315
1503822	Synergi	WBO-2021-Apr-8-Near Miss-Dropped object	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098, wo:R10153100
1511117	Synergi	WTE-2021-May-24-FAC-Work related	lesson	wo:R10152104
1511472	Synergi	WSA-2021-May-27-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1511907	Synergi	WSA-2021-May-29-Glycol (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152460, wo:R10152655
1519272	Synergi	WTE-2021-Jul-15-Oil based mud (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152460, wo:R10152655
1519508	Synergi	WSA-2021-Jul-16-Glycol (litre)	lesson	wo:R10153599, wo:R10153732
1525423	Synergi	WSA-2021-Aug-26-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1532924	Synergi	WPH-2021-Oct-6-FAC-Work related	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1544039	Synergi	WEL-2021-Dec-10-Glycol (litre)	lesson	wo:R10152104
1556115	Synergi	WSA-2022-Feb-17-Glycol (litre)	lesson	wo:C10250179
1557295	Synergi	WPH-2022-Feb-23-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1561233	Synergi	NEP-2022-Mar-19-Chemicals, production (litre)	lesson	wo:C10249908
1577612	Synergi	HER-2022-Jul-4-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1577749	Synergi	HER-2022-Jul-1-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1588239	Synergi	Change out of Coflex hoses	lesson	wo:R10152104, wo:R10153094
1588240	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1588246	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1588249	Synergi	Change out of Coflexip hoses	lesson	wo:R10152104, wo:R10153094
1593488	Synergi	CAR-2022-Oct-23-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1600460	Synergi	CAR-2022-Dec-10-Glycol (litre)	lesson	wo:R10152939, wo:R10153315
1601749	Synergi	OBE-2022-Dec-21-FAC-Work related	lesson	wo:R10152104
1607036	Synergi	CAR-2023-Jan-28-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1610473	Synergi	WJU-2023-Feb-21-Glycol (litre)	lesson	wo:R10152104, wo:R10153319, wo:R10153323
1613697	Synergi	Blind Shear Ram 22 Inch ILF Training and Competency Record	lesson	wo:R10152104
1613755	Synergi	Blind Shear Ram 22 Inch ILF Training and Competency Record	lesson	wo:R10152104

Ref	Source	Title	Kind	Linked Task Ids
1618536	Synergi	WTE-2023-Apr-22-Near Miss-Accidental damage during operations (not resulting in NPT)	lesson	wo:R10152104
1637495	Synergi	NEP-2023-Aug-25-Serious Near Miss-Dropped object-Mitigated	lesson	wo:R10152036, wo:R10153096, wo:R10153097, wo:R10153098
1662621	Synergi	WTE-2024-Feb-22-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1664557	Synergi	CAR-2024-Mar-2-Hydraulic oil (litre)	lesson	wo:C10249811, wo:R10152405, wo:R10152447, wo:R10152460, wo:R10152655
1702141	Synergi	WJU-2024-Sep-25-Water based mud (litre)	lesson	wo:R10153345
1704629	Synergi	WCA-2024-Oct-6-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249922, wo:R10153719
1705701	Synergi	WGE-2024-Oct-13-Downtime-0-335.RIS1.100 JOINTS, RISER, MARINE RISER SYSTEM	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1713848	Synergi	WGE-2024-Nov-13-Oil based mud (litre)	lesson	wo:R10153006, wo:R10153007
1742452	Synergi	SLO-2025-Apr-5-LTI-Work related	lesson	wo:R10152104
1747032	Synergi	WEL-2025-Apr-22-Water based mud (litre)	lesson	wo:C10249908
1767727	Synergi	CAR-2025-Jul-5-Serious Near Miss-Not Selected	lesson	wo:R10153046
1768427	Synergi	WEL-2025-Jul-10-Water based mud (litre)	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1790387	Synergi	CAR-2025-Sep-17-Hydraulic oil (litre)	lesson	wo:C10249811, wo:C10249815, wo:R10152405, wo:R10152448, wo:R10152449, wo:R10152460, wo:R10152655
1791062	Synergi	WJU-2025-Sep-21-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1791131	Synergi	WJU-2025-Sep-22-Serious Near Miss-Dropped object-Mitigated	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1797318	Synergi	WSA-2025-Oct-12-FAC-Work related	lesson	wo:R10153006, wo:R10153007
1806983	Synergi	NEP-2025-Nov-23-Serious Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1821062	Synergi	SQU-2026-Jan-29-RWC-Work related	lesson	wo:R10152939, wo:R10153315
1833235	Synergi	AUR-2026-Apr-1-Near Miss-Dropped object	lesson	wo:C10249965, wo:C10250032, wo:C10250170
1838959	Synergi	WPO-2026-Apr-27-Oil based mud (litre)	lesson	wo:R10153345

Printed by SACRED from the posted record 20261011-1130_West-Vela_DL1_plan_BOP1_v2.json (SHA-256 779288cc60ce25b22a9857b477aa9872ef198a9a4c73372504695570168fa7d0). The JSON record in the project folder is the data of record; this PDF is its controlled copy for eDocs. A record changed after printing has a different SHA-256.